

Grantee: Louisiana

Grant: B-18-DP-22-0001

January 1, 2024 thru March 31, 2024 Performance

Grant Number: B-18-DP-22-0001	Obligation Date:	Award Date:
Grantee Name: Louisiana	Contract End Date: 09/16/2032	Review by HUD: Original - In Progress
Grant Award Amount: \$1,213,917,000.00	Grant Status: Active	QPR Contact: Amanda Clark
LOCCS Authorized Amount: \$1,213,917,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$1,213,917,000.00		

Disasters:

Declaration Number

FEMA-4272-TX
FEMA-4263-LA
FEMA-4277-LA

Narratives

Mitigation Needs Assessment:

Beginning with Hurricane Katrina's landfall in August 2005, each of Louisiana's 64 parishes has been included in a federal major disaster declaration as a result of a named tropical event. Moreover, the Great Floods of 2016 - two rainfall events six months apart affected wide swaths of the state - causing severe flash and riverine floods. These floods led to major disaster declarations in 56 parishes. These events have left an indelible mark on Louisiana and have exposed new challenges within the state's approach to flood risk reduction.

Since Hurricanes Katrina and Rita, the state has adopted stricter building codes, newer flood maps in some areas, and has formed the Coastal Protection and Restoration Authority (CPRA), which relies on science and engineering to produce, implement, and regularly update the state's Coastal Master Plan. After Hurricane Isaac, with funds provided by HUD's National Disaster Resilience Competition, Louisiana created the Strategic Adaptations for Future Environments Program (LA SAFE) which became a model for engaging citizens in planning for the long-term resilience of their communities.

The Great Floods of 2016 exposed another challenge the state faces: the need to better manage riverine and flash flooding caused by extreme precipitation events. The state identified regional watershed-based flood risk management as a means to systematically address water management and avoid interventions that may unintentionally increase runoff or subsequent flooding on adjacent communities, upstream and downstream.

Soon after, the state began its investigation of this new approach. Per the Bipartisan Budget Act of 2018, Congress allocated \$1,213,917,000 CDBG-MIT funds to the State of Louisiana for the specific purpose of mitigation activities as specified in Public Law 115-123 and FR-6109-N-02.

As the next step in Louisiana's response to its increasingly complex flood risk profile, the state completed its investigation of watershed management and Governor John Bel Edwards charged state agencies with coordinating statewide floodplain management efforts through a watershed-based approach, referred to as the Louisiana Watershed Initiative or LWI.

Building on the efforts and methodologies of both the Coastal Master Plan and LA SAFE, the LWI takes a statewide approach to watershed-based floodplain management to reduce flood risk vulnerabilities through pre-disaster mapping, modeling, and watershed management planning - backed by large-scale investments in projects and programs that directly mitigate risks.

The LWI combines the Coastal Master Plan's focus on data, science and engineering with the community engagement lessons learned through LA SAFE to work across all sectors of government. The state commits to working in partnership with local communities statewide toward an integrated, watershed-based approach to floodplain management that combines physical, biological, ecological, socioeconomic, and policy-based solutions emanating from a comprehensive scientific understanding of the state's hydrologic processes.



Most Impacted and Distressed Areas: Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

Proposed Use of Funds:

Program Area No. 1: Local and Regional Watershed Projects and Programs

As local, regional and state governments and organizations work through the LWI toward regional, watershed-based coordination and as the LWI develops datasets and modeling tools to inform watershed management policy and project mitigation activities (see Program Areas 3 and 4 in this Section for more detail), the LWI will provide funding and assistance to local and regional organizations to implement identified projects and programs with demonstrable and quantifiable mitigation outcomes. These projects and programs may include, but are not limited to, direct physical improvements to the watershed, ecological and waterway restoration projects, code enforcement activities, floodplain/floodway easements, and strategic land acquisitions and other projects that demonstrably enhance the storage and ecosystem capacity of the land and water systems within the state's respective watersheds.

Program Area No. 2: State Projects and Programs

Following the Great Floods of 2016, the state identified numerous projects and/or programs that are necessary for immediate implementation of a more comprehensive flood mitigation strategy. In these cases, the state - through the LWI - will award projects, as selected through a non-competitive process for immediate implementation. These projects and programs must align with the LWI's approach to comprehensive statewide and regional watershed management focused on four dimensions: (1) evidence-backed flood control projects, (2) innovative floodplain management, (3) public education and (4) changing development patterns. For activities that use Urgent Need Mitigation as their national objective, the state will demonstrate how projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Program Area No. 3: Watershed Monitoring, Mapping and Modeling

This program addresses the unmet mitigation need for watershed data and modeling, and will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. This program can also be anticipated to reduce the need for disaster response and enhance such response efforts when deployed, aid in the provision of critical lifelines and enable a demonstrable reduction in flood risk within HUD-MID and LA-MID parishes.

Program Area No. 4: Watershed Policy, Planning and Local Capacity Assistance

While different levels of capacity and integration exist in various agencies and regions of the state, these entities are not currently coordinated on a regional watershed basis and their activities and authorities are often circumscribed within the boundaries of a single parish or municipality. State and local agencies, communities, and stakeholders must collaborate, organize, and make decisions on a watershed basis in order to plan for and manage water and flood events effectively.

Through this program, the state will partner with federal, state, local agencies and experts, as well as private industry, to complete an assessment of state, regional, and local programs, as well as to offer technical assistance, educational and capacity building support services to state agencies, local governments, non-profit organizations, planning and development organizations, chambers of commerce, and other public-serving agencies and organizations in order to encourage the alignment of effort across watersheds to promote the LWI's approach to watershed management. This technical assistance will also facilitate the establishment of coalitions among parishes and municipal governments - based on watersheds - to implement regional policies and projects funded through other programs within this grant. For activities that use Urgent Need Mitigation as their national objective, the state will require sub-grantees to demonstrate how their projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Many existing state, regional and local organizations have limited experience or capacity related to watershed-specific issues, such as floodplain policy development and implementation, or related to analyzing impacts of floodplain policies on local and regional economies, natural and built environments, and wildlife and fisheries. Under this program, the LWI will coordinate extensive public engagement, training, and research, and ultimately, will develop informed and collaborative policies and planning tools. This program area includes three specific elements: technical assistance, development of statewide and regional watershed management plans, and administration.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$206,473,178.45	\$980,034,940.75
Total Budget	\$206,473,178.45	\$980,034,940.75
Total Obligated	(\$1,762,559.75)	\$575,674,230.85
Total Funds Drawdown	\$12,538,360.63	\$125,373,936.16
Program Funds Drawdown	\$12,538,360.63	\$125,373,936.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,538,360.63	\$126,014,704.23
HUD Identified Most Impacted and Distressed	\$3,665,850.12	\$28,937,779.32
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00



Funds Expended

Overall	This Period	To Date
Ascension Parish Government	\$ 0.00	\$ 0.00
City of Bunkie	\$ 0.00	\$ 0.00
City of Covington	\$ 0.00	\$ 0.00
City of Lake Charles	\$ 0.00	\$ 0.00
City of Leesville	\$ 0.00	\$ 0.00
City of Marksville	\$ 0.00	\$ 0.00
City of Monroe	\$ 0.00	\$ 0.00
City of Natchitoches	\$ 0.00	\$ 0.00
City of New Iberia	\$ 0.00	\$ 0.00
City of Pineville	\$ 0.00	\$ 478,973.71
City of Scott	\$ 0.00	\$ 0.00
Assumption Parish	\$ 0.00	\$ 0.00
City of Shreveport	\$ 0.00	\$ 0.00
City of Slidell	\$ 0.00	\$ 0.00
City of St. Martinville	\$ 0.00	\$ 0.00
City of Walker	\$ 0.00	\$ 0.00
City of West Monroe	\$ 0.00	\$ 0.00
City of Youngsville	\$ 0.00	\$ 0.00
Coushatta Tribe of Louisiana	\$ 6,218.75	\$ 76,425.00
Division of Administration Facility Planning	\$ 0.00	\$ 2,759,551.43
East Baton Rouge Parish	\$ 0.00	\$ 0.00
East Baton Rouge Parish MOHSEP	\$ 0.00	\$ 0.00
BOSSIER PARISH POLICE JURY	\$ 0.00	\$ 0.00
East Baton Rouge Recreation and Park Commission (BREC)	\$ 0.00	\$ 0.00
East Feliciana Parish Police Jury	\$ 0.00	\$ 0.00
Franklin Parish Police Jury	\$ 0.00	\$ 0.00
HESSMER VILLAGE OF	\$ 0.00	\$ 0.00
Iberville Parish	\$ 1,617,717.34	\$ 1,870,376.22
KINDER, TOWN OF	\$ 0.00	\$ 0.00
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 0.00
Lafourche Parish Government	\$ 0.00	\$ 1,894,850.00
Livingston Parish Council	\$ 127,223.34	\$ 505,434.11
Livingston Parish Office of Homeland Security and	\$ 0.00	\$ 0.00
CITY OF BOSSIER CITY	\$ 0.00	\$ 0.00
Louisiana Department of Environmental Quality	\$ 0.00	\$ 0.00
Louisiana Department of Transportation and Development	\$ 589,561.40	\$ 972,706.70
Morehouse Parish Police Jury	\$ 0.00	\$ 0.00
Natchitoches Parish	\$ 71,516.10	\$ 311,656.64
Office of Community Development (OCD), Disaster	\$ 8,236,942.54	\$ 104,659,469.01
Ouachita Parish Police Jury	\$ 0.00	\$ 1,230,000.00
PONTCHARTRAIN LEVEE DISTRICT	\$ 261,328.61	\$ 764,535.52
Pan American Engineers Inc	\$ 945.00	\$ 107,803.75
Pontchartrain Levee District	\$ 0.00	\$ 0.00
Ramboll US Corporation	\$ 0.00	\$ 7,135.36
CITY OF OAKDALE	\$ 0.00	\$ 0.00
St. Charles Parish	\$ 0.00	\$ 0.00
St. Helena Parish	\$ 0.00	\$ 0.00
St. James Parish	\$ 0.00	\$ 0.00
St. John the Baptist Parish	\$ 0.00	\$ 0.00
St. Landry Parish	\$ 0.00	\$ 0.00
St. Martin Parish	\$ 0.00	\$ 0.00
St. Tammany Parish Government	\$ 0.00	\$ 0.00
TOWN OF ARCADIA	\$ 0.00	\$ 0.00
TOWN OF COTTONPORT	\$ 0.00	\$ 0.00



TOWN OF DELHI	\$ 0.00	\$ 0.00
COLUMBIA, TOWN OF	\$ 0.00	\$ 0.00
TOWN OF JONESBORO TOWN HALL	\$ 0.00	\$ 0.00
Tangipahoa Parish	\$ 0.00	\$ 0.00
Town of Ball	\$ 0.00	\$ 264,041.19
Town of Church Point	\$ 0.00	\$ 83,000.00
Town of Colfax	\$ 0.00	\$ 0.00
Town of Farmerville	\$ 0.00	\$ 0.00
Town of Gueydan	\$ 0.00	\$ 0.00
Town of Haughton	\$ 0.00	\$ 0.00
Town of Jonesville	\$ 0.00	\$ 0.00
Town of Mansura	\$ 0.00	\$ 382,901.24
Calcasieu Parish Police Jury	\$ 0.00	\$ 0.00
Town of Maringouin	\$ 0.00	\$ 93,500.00
UPPER DELTA SOIL AND WATER CONSERVATION DISTRICT	\$ 0.00	\$ 0.00
University Lakes LLC	\$ 0.00	\$ 0.00
University Lakes, LLC	\$ 1,538,448.27	\$ 6,826,588.35
VILLAGE OF HODGE	\$ 0.00	\$ 0.00
Vermilion Parish Police Jury	\$ 0.00	\$ 0.00
Village of Clarence	\$ 0.00	\$ 0.00
Village of Natchez	\$ 0.00	\$ 0.00
West Feliciana Parish Police Jury	\$ 0.00	\$ 0.00
Winn Parish Police Jury	\$ 0.00	\$ 0.00
Cameron Parish Police Jury	\$ 53,309.28	\$ 1,903,337.93
City of Alexandria	\$ 35,150.00	\$ 181,650.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	57.13%	3.20%
Overall Benefit Amount	\$497,705,970.00	\$435,051,872.04	\$31,867,488.05
Limit on Public Services	\$182,087,550.00	\$0.00	\$0.00
Limit on Admin/Planning	\$242,783,400.00	\$218,505,060.00	\$74,709,591.37
Limit on Admin	\$60,695,850.00	\$48,556,680.00	\$2,797,490.11
Most Impacted and Distressed	\$606,958,500.00	\$416,589,190.57	\$28,937,779.32

Overall Progress Narrative:

Administration Activity

Implementation of [State Agency Operational Guidance](#) (OGSA) continued this quarter with updates on the following recommendations:

- A1 – Develop a simple, accurate depiction of the role and responsibilities of state agencies in relation to flood risk management for use by agencies and stakeholders
 - User Guide updated, excerpts used in Program Management site for use by agencies and firms, publicly accessible User Guide in final review by OCD Communications team.
- A2 – Ensure parish and municipal applicants are aware of the limitations and constraints of funding sources and establish a project proposal review process that facilitates the coordination of funding sources pre-award
 - The Regional Funding Effort kicking off in 2024 will engage Watershed Coordinators and Regional Steering Committees to seek project prioritization and aligned federal sources.
- B2 - Aligning freeboard standards across state agency nonstructural mitigation programs
 - Freeboard standards are aligned across state agency nonstructural mitigation programs, freeboard memo developed in support of aligned standards. This and many other elements from the Operational Guidance are being reviewed and assessed for the remaining work needed for full implementation.
- B3 - Creating a common set of data to be collected for all state agency nonstructural program projects
 - In collaboration with state agency staffed work group, finalized common data list for buyout/acquisition projects and elevation projects. Renewed work on this by assessing results of previous efforts and outlining the next steps. Met with GHSEP who manage data now, developing technical options and costs.



- C1 - Utilize the Nature-Based Solutions group within LWI to share information and resources among agencies and with stakeholders, and develop proactive mechanisms for conservation of existing floodplains and channels and the restoration of natural habitats
- Final initial prototype of NBE Explorer tool completed December 2023. "Distributed to Regional Coordinators for further development and posted on the LWI website as a resource.
- D2 – The program continues to make progress with quality reviews of the watershed H&H model use case descriptions and tools being rebuilt, with greater detail and more guidance for users. Will be incorporated with Flood Portal, so that Model Type and Complexity, can be shown along with drainage systems and features, for selection of the appropriate tool for different studies in that area. Sub-consultant team mobilized to revise framework, discussing it with Watershed Coordinators and others.

Watershed Projects Grants Program: Local and Regional

- Round 1: Agreements have been finalized for 28 of the 28 Round 1 projects. A few projects have begun construction. All others are working on acquisition process, finalizing Plans and Specs or advertising their RFQ's for A/E services. Two projects are in close-out.

State Projects and Programs

- Large Area Buyouts Program: In 2024 Q1, OCD continued outreach, application and buyout activities for its CDBG-MIT Buyout program. This quarter, seventeen properties were dispositioned to local participating governments. Program staff continues to review and process applications across all seven targeted areas. Additionally, there are ninety-nine properties at various stages of the demolition process. To date, 161 properties have been acquired and seventy have been dispositioned to local participating governments.
- Regional Retention, Detention and Natural Flood Plain Management Program: OCD has approved agreements with six State Projects and Programs applicants. LSU-A is substantially completed and awaiting closeout. LSU Lakes received the Authorization to Utilize Grant Funds and has begun construction. Two projects are in the design phase. One project is completing acquisition of servitudes in order to begin construction.

Non-Federal Cost Share Assistance Program

- All potential applications have been submitted. Current grantees are providing information to finalize CEAs. While this is ongoing, OCD is coordinating with GOHSEP to ensure that all identified projects receive approval of all required deliverables in the FEMA HMGP program before moving forward in the cost share assistance program.

Watershed Monitoring, Mapping and Modeling

In 2023 Q4, Watershed Monitoring, Mapping and Modeling activities under the MIT program, which are all planning activities, include:

- Statewide Modeling Program:
 - TO 1: Complete.
 - TO 2: LADOTD has issued Task order 2 for all Regions.
 - TO 3: LADOTD has issued Task Order 3 for all Regions.
 - General overall modeling updates.
 - Regions ready in contracting:
 - All 14 Task Orders have been issued Notice to Proceed
 - Note: Task order period is 24 months, modeling portion of schedule is only 20 months. We should have all the models substantially complete by December 2023.
 - All Survey Plans have been approved
 - All Series I hydrologic model setups in Regions 1- 7 have been approved.
 - All regions hydraulic model setups have been complete. Region 1, 2, 6 and 7's Series I hydraulic model setups have been approved. All Region's hydrologic and hydraulic calibration has been completed except R1's series II HUC8
 - Region 4, Region 5 and Region 6 have completed hydrologic and hydraulic model validation. LADOTD held 3 Coordination Meetings between regional modeling consultants and TDQ, on January 12, February 9th, and March 8th to address questions on consequence modeling, design storms guidance, data governance, and transition zone updates.
 - River and Rain Gauge Enhancement Program:

- Live gauge data added to the LWI Data Portal, which is now in QC review by OCD staff, with the Working Group being introduced to the tool in November 2023.

- Gauges installed at 91 sites (as of 3/27/2024).
- (MIT funds) The state continues to make progress as part the statewide River and Rain Gauge Enhancement program, which includes acquisition, installation and monitoring of rain and river gauges in those currently under-monitored and unmonitored areas, as well as the time and effort related to the operation, monitoring, collection and review of data from the gauges. To this end OCD entered into a \$15,419,380 CEA for six years with DEQ. All of the gauge network sites include both river and rain gauges to collect surface water and precipitation data. Water quality data will also be collected at certain locations. Rainfall and river height data are available immediately upon installation. Discharge, also called streamflow, data is available 12 to 18 months after installation.
 - USGS Current Conditions For selected counties in Louisiana.
 - Or a spatial map for the LWI gauges only
[\(https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group_key=basin_cd&format=sitemap_output&format=xml&column_name=agency_cd&column_name=site_no&column_name=station_nm&column_name=site_tp_cd&column_name=dec_lat_va&column_name=dec_long_va&column_name=agency_use_cd\)](https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group_key=basin_cd&format=sitemap_output&format=xml&column_name=agency_cd&column_name=site_no&column_name=station_nm&column_name=site_tp_cd&column_name=dec_lat_va&column_name=dec_long_va&column_name=agency_use_cd)

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.



Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3105, State Administration and Planning	\$52,311.84	\$48,556,680.00	\$2,797,490.11
3106, Local and Regional Watershed Projects and	\$1,730,602.19	\$585,666,243.00	\$6,867,374.00
3107, State Infrastructure and Housing	\$5,224,738.23	\$312,757,590.00	\$43,796,970.79
3108, Non-Federal Cost Share Assistance	\$0.00	\$96,988,107.00	\$0.00
3109, Watershed Monitoring, Mapping, and Modeling	\$5,347,867.14	\$145,670,040.00	\$70,261,672.41
3110, Watershed Policy, Planning, and Local Capacity	\$182,841.23	\$24,278,340.00	\$1,650,428.85
3111, State Economic Development and Resilience	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # / 3105 / State Administration and Planning



Grantee Activity Number: 65MTAD1001

Activity Title: State Administration

Activity Type:

Administration

Project Number:

3105

Projected Start Date:

09/16/2020

Benefit Type:

N/A

National Objective:

NA

Activity Status:

Under Way

Project Title:

State Administration and Planning

Projected End Date:

09/16/2032

Completed Activity Actual End Date:**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$48,556,680.00
Total Budget	\$0.00	\$48,556,680.00
Total Obligated	\$0.00	\$48,556,680.00
Total Funds Drawdown	\$52,311.84	\$2,797,490.11
Program Funds Drawdown	\$52,311.84	\$2,797,490.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$52,311.84	\$2,797,490.11
Office of Community Development (OCD), Disaster	\$52,311.84	\$2,797,490.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity funds the costs necessary for the general administration of the LWI, to include but not limited to the state's and subrecipients' time administering programs, compliance, and monitoring of the state's subrecipients, vendors, and other recipients of funding and other costs specified as eligible administrative expenses in 24 CFR 570.206

Location Description:**Activity Progress Narrative:**

Expenditures this quarter were for state administrative expenses of the MIT grant.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3106 / Local and Regional Watershed Projects and Programs

Grantee Activity Number: 02MTR17701 - R1

Activity Title: Coushatta Casino Resort Wastewater Treatment Plant Floodwall

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2024

Completed Activity Actual End Date:

Responsible Organization:

Coushatta Tribe of Louisiana

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,218,880.00
Total Budget	\$0.00	\$1,218,880.00
Total Obligated	\$0.00	\$1,218,880.00
Total Funds Drawdown	\$6,218.75	\$76,425.00
Program Funds Drawdown	\$6,218.75	\$76,425.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,218.75	\$76,425.00
Coushatta Tribe of Louisiana	\$6,218.75	\$76,425.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for construction of a floodwall around the perimeter of the wastewater treatment plant.

Location Description:

Panther Trail Drive, Kinder, LA 70648

Activity Progress Narrative:

Expenditures this quarter were for soft costs. Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2215	0.00

LMI%:	31.38
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03MTR17701 - R1

Activity Title: Bonadona-Cataldo Drainage Pump

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2024

Completed Activity Actual End Date:

Responsible Organization:

Ascension Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,401,442.00
Total Budget	\$0.00	\$1,401,442.00
Total Obligated	\$0.00	\$1,401,442.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Throughout Ascension Parish, LA.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	2181	4406/0
# of Targeted Section 3 Labor	377	667/0
# of Total Labor Hours	835	1642/0
# of water control structures	0	0/131

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1955	460	4130	58.47

LMI%:	58.47
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03MTR27701 - R2

Activity Title: John Leblanc Detention Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

Ascension Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$536,232.00	\$536,232.00
Total Budget	\$536,232.00	\$536,232.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for flood storage.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, John Leblanc Detention Improvements, with a budget of \$536,232.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03MTR27702 - R2

Activity Title: Lower Bayou Conway Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

Ascension Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$1,926,000.00	\$1,926,000.00
Total Budget	\$1,926,000.00	\$1,926,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for flood storage and drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Lower Bayou Conway Drainage Improvements, with a budget of \$1,926,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 03MTR27703 - R2

Activity Title: Bayou Verret Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

Ascension Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$5,000,000.00	\$5,000,000.00
Total Budget	\$5,000,000.00	\$5,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Bayou Verret Drainage Improvements, with a budget of \$5,000,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04MTR27701 - R2

Activity Title: Bayou St. Vincent Dredging

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

Assumption Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$9,080,000.00	\$9,080,000.00
Total Budget	\$9,080,000.00	\$9,080,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Assumption Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for drainage and channel improvements.

Location Description:

Activity Progress Narrative:

On 3/11/2024, added new activity, Bayou St. Vincent Dredging, with a budget of \$9,080,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1145	535	3215	52.26

LMI%:	52.26
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 05MTR17701 - R1

Activity Title: Bayou Lacombe

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

03/01/2025

Completed Activity Actual End Date:

Responsible Organization:

Town of Mansura

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$5,683,000.00

Total Budget

\$0.00 \$5,683,000.00

Total Obligated

\$0.00 \$5,683,000.00

Total Funds Drawdown

\$0.00 \$382,901.24

Program Funds Drawdown

\$0.00 \$382,901.24

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$382,901.24

Town of Mansura

\$0.00 \$382,901.24

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Rabalais St., Mansura, LA 71350

Activity Progress Narrative:

Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of linear feet of stream	0	0/3500
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4620	0.00

LMI%:	40.69
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 05MTR27701 - R2

Activity Title: Bayou Pierite Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of Marksville

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$5,000,000.00	\$5,000,000.00
Total Budget	\$5,000,000.00	\$5,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Marksville	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/12/2024, added new activity, Bayou Pierite Drainage Improvements, with a budget of \$5,000,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1745	980	5050	53.96

LMI%:	53.96
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 05MTR27702 - R2

Activity Title: Town of Cottonport Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

TOWN OF COTTONPORT

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$5,750,000.00	\$5,750,000.00
Total Budget	\$5,750,000.00	\$5,750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
TOWN OF COTTONPORT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Town of Cottonport Drainage Improvements, with a budget of \$5,750,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 07MTR27701 - R2

Activity Title: Hazel Street Flood Mitigation

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

TOWN OF ARCADIA

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$4,765,000.00	\$4,765,000.00
Total Budget	\$4,765,000.00	\$4,765,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
TOWN OF ARCADIA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for flood storage, critical facilities, and infrastructure flood mitigation. Activity uses the HUD local government LMI data set of the Town of Arcadia, LA. LMI 64.58%

Location Description:

In the Town of Arcadia in Bienville Parish, LA.

Activity Progress Narrative:

On 3/8/2024, added new activity, Hazel Street Flood Mitigation, with budget of \$4,765,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1330	375	2640	64.58

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 08MTR27701 - R2

Activity Title: Bardot Drainage Basin Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

CITY OF BOSSIER CITY

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$2,300,000.00	\$2,300,000.00
Total Budget	\$2,300,000.00	\$2,300,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF BOSSIER CITY	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for flood storage.

Location Description:

Activity Progress Narrative:

On 3/13/2024, added new activity, Bardot Drainage Basin Improvements, with a budget of \$2,300,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2120	735	4465	63.94

LMI%:	63.94
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 08MTR27702 - R2

Activity Title: Espanita Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

BOSSIER PARISH POLICE JURY

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$1,725,000.00	\$1,725,000.00
Total Budget	\$1,725,000.00	\$1,725,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
BOSSIER PARISH POLICE JURY	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Espanita Drainage Improvements, with a budget of \$1,725,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 10MTR27701 - R2

Activity Title: Greinwich Terrace Stormwater Management Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:**Responsible Organization:**

Calcasieu Parish Police Jury

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024****To Date**

\$11,850,000.00

\$11,850,000.00

Total Budget

\$11,850,000.00

\$11,850,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Calcasieu Parish Police Jury

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for flood storage and channel improvements.

Location Description:**Activity Progress Narrative:**

On 3/8/2024, added new activity, Greinwich Terrace Stormwater Management Project, with budget of \$11,850,000.00 and \$0.00 obligation.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	5990	3775	16940	57.64

LMI%:	57.64
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 10MTR27702 - R2

Activity Title: 6th Street Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of Lake Charles

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$3,150,000.00	\$3,150,000.00
Total Budget	\$3,150,000.00	\$3,150,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lake Charles	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/12/2024, added new activity, 6th Street Drainage Improvements, with a budget of \$3,150,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1025	895	2690	71.38

LMI%:	71.38
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 19MTR27702 - R2

Activity Title: Drainage Improvements in East Feliciana North of Hwy 10

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

East Feliciana Parish Police Jury

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024

To Date

\$13,736,114.00

\$13,736,114.00

Total Budget

\$13,736,114.00

\$13,736,114.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

East Feliciana Parish Police Jury

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for channel improvements.

Location Description:

Activity Progress Narrative:

On 3/12/2024, added new activity, Drainage Improvements in East Feliciana North of Hwy 10, with a budget of \$13,736,114.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2485	1400	7315	53.11

LMI%:	53.11
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 23MTR27701 - R2

Activity Title: Monterey Street Detention Pond

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of New Iberia

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$3,105,000.00	\$3,105,000.00
Total Budget	\$3,105,000.00	\$3,105,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Iberia	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for flood storage.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Monterey Street Detention Pond, with a budget of \$3,105,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 24MTR17701 - R1

Activity Title: Town of Maringouin Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
01/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Maringouin

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$659,500.00
Total Budget	\$0.00	\$659,500.00
Total Obligated	\$0.00	\$659,500.00
Total Funds Drawdown	\$0.00	\$93,500.00
Program Funds Drawdown	\$0.00	\$93,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$93,500.00
Town of Maringouin	\$0.00	\$93,500.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for drainage improvements.
Beneficiary information being provided via LMSID Place Data
Place: 48610 Maringouin Town, LA Low: 360 Mod: 170 Total: 870 LMI%: 61.49

Location Description:
77510 Landry Dr., Maringouin, LA 70757
HUD LMISD Locality: 48610 Maringouin Town

Activity Progress Narrative:
Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/9500
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	360	175	870	61.49

LMI%:	49.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24MTR17702 - R1

Activity Title: White Castle Canal Drainage Improvements Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

03/01/2025

Completed Activity Actual End Date:

Responsible Organization:

Iberville Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,564,000.00
Total Budget	\$0.00	\$2,564,000.00
Total Obligated	\$0.00	\$2,564,000.00
Total Funds Drawdown	\$1,617,717.34	\$1,870,376.22
Program Funds Drawdown	\$1,617,717.34	\$1,870,376.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,617,717.34	\$1,870,376.22
Iberville Parish	\$1,617,717.34	\$1,870,376.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

LA Hwy 993 and New Camp Road, White Castle, LA 70788

Activity Progress Narrative:

Expenditures were for construction, professional services, architectural and engineering services. Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear miles of Public	0	0/4
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	4755	0.00

LMI%:	47.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 25MTR27701 - R2

Activity Title: Town of Jonesboro - Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

TOWN OF JONESBORO TOWN HALL

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$1,000,000.00	\$1,000,000.00
Total Budget	\$1,000,000.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
TOWN OF JONESBORO TOWN HALL	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/11/2024, added new activity, Town of Jonesboro - Drainage Improvements, with a budget of \$1,000,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	670	180	925	91.89

LMI%:	91.89
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 28MTR27701 - R2

Activity Title: Brown Park Floodplain Restoration and Preservation Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:**Responsible Organization:**

Lafayette City Parish Consolidated Government

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024****To Date**

\$4,000,000.00

\$4,000,000.00

Total Budget

\$4,000,000.00

\$4,000,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Lafayette City Parish Consolidated Government

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for floodplain, flood storage, and park improvements.

Location Description:**Activity Progress Narrative:**

On 3/8/2024, added new activity, Brown Park Floodplain Restoration and Preservation Project, with budget of \$4,000,000.00 and \$0.00 obligation.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	425	675	2070	53.14

LMI%:	53.14
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 28MTR27702 - R2

Activity Title: Rue De Belier Detention Pond

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of Scott

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$2,811,750.00	\$2,811,750.00
Total Budget	\$2,811,750.00	\$2,811,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Scott	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for flood storage.

Location Description:

Activity Progress Narrative:

On 3/12/2024, added new activity, Rue De Belier Detention Pond, with a budget of \$2,811,750.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1100	355	2825	51.50

LMI%:	51.5
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29MTR17701 - R1

Activity Title: Lafourche Emergency Backup Pumps

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
09/30/2023

Completed Activity Actual End Date:

Responsible Organization:
Lafourche Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,894,850.00
Total Budget	\$0.00	\$1,894,850.00
Total Obligated	\$0.00	\$1,894,850.00
Total Funds Drawdown	\$0.00	\$1,894,850.00
Program Funds Drawdown	\$0.00	\$1,894,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,894,850.00
Lafourche Parish Government	\$0.00	\$1,894,850.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for nine new backup pumps for pump stations.

Location Description:

Throughout Lafourche Parish, LA.

Activity Progress Narrative:

Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	9/9
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	95430	0.00

LMI%:	37.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 32MTR27701 - R2

Activity Title: Taylor Bayou Regional Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of Walker

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$8,856,263.00	\$8,856,263.00
Total Budget	\$8,856,263.00	\$8,856,263.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Walker	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for drainage improvements, channel improvements, and flood storage.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Taylor Bayou Regional Improvements, with a budget of \$8,856,263.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 35MTR17701 - R1

Activity Title: East Natchitoches Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
11/01/2024

Completed Activity Actual End Date:

Responsible Organization:
Natchitoches Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,430,000.00
Total Budget	\$0.00	\$3,430,000.00
Total Obligated	\$0.00	\$3,430,000.00
Total Funds Drawdown	\$71,516.10	\$311,656.64
Program Funds Drawdown	\$71,516.10	\$311,656.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$71,516.10	\$311,656.64
Natchitoches Parish	\$71,516.10	\$311,656.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

1947-1973 Upper Cane River Road, Natchitoches, LA 71547

Activity Progress Narrative:

Expenditures this quarter consisted of surveying, permitting, appraisal fees, design services, and grant administration services associated with the project.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/5280
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	8840	0.00

LMI%:	38.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 35MTR27701 - R2

Activity Title: Village of Clarence Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

Village of Clarence

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$2,012,500.00	\$2,012,500.00
Total Budget	\$2,012,500.00	\$2,012,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Clarence	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

The Village of Clarence in Natchitoches Parish. LA.

Activity Progress Narrative:

On 3/8/2024, added new activity, Village of Clarence Drainage Improvements, with budget of \$2,012,500.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	195	170	695	52.52

LMI%:	52.52
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 35MTR27702 - R2

Activity Title: Village of Natchez Drainage Improvements

Activity Type: MIT - Public Facilities and Improvements-Non Covered	Activity Status: Under Way
Project Number: 3106	Project Title: Local and Regional Watershed Projects and
Projected Start Date: 12/21/2023	Projected End Date: 12/20/2029
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Village of Natchez

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$1,035,000.00	\$1,035,000.00
Total Budget	\$1,035,000.00	\$1,035,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Natchez	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
The activity is for drainage improvements.
Activity uses the HUD local government LMI data set of the Village of Natchez. LMI 52.58%

Location Description:
In the Village of Natchez in Natchitoches Parish, LA.

Activity Progress Narrative:
On 3/8/2024, added new activity, Village of Natchez Drainage Improvements, with budget of \$1,035,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	215	40	485	52.58

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 35MTR27703 - R2

Activity Title: South Natchitoches Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of Natchitoches

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$3,162,500.00	\$3,162,500.00
Total Budget	\$3,162,500.00	\$3,162,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Natchitoches	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

In the City of Natchitoches in Natchitoches Parish, LA.

Activity Progress Narrative:

On 3/8/2024, added new activity, South Natchitoches Drainage Improvements, with budget of \$3,162,500.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1785	340	2785	76.30

LMI%:	76.66
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTR17703 - R1

Activity Title: Portable Pumps Parish Wide

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
12/31/2024

Completed Activity Actual End Date:

Responsible Organization:
Ouachita Parish Police Jury

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,730,000.00
Total Budget	\$0.00	\$1,730,000.00
Total Obligated	\$0.00	\$1,730,000.00
Total Funds Drawdown	\$0.00	\$1,230,000.00
Program Funds Drawdown	\$0.00	\$1,230,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,230,000.00
Ouachita Parish Police Jury	\$0.00	\$1,230,000.00
Most Impacted and Distressed Expended	\$0.00	\$1,230,000.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for 10 new portable pumps for pump stations.

Location Description:

301 South Grand #201, Monroe, LA 71201

Activity Progress Narrative:

Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	10/10
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	334615	0.00

LMI%:	46.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTR27701 - R2

Activity Title: Monroe Regional Airport Offsite Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of Monroe

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024

To Date

\$13,190,000.00

\$13,190,000.00

Total Budget

\$13,190,000.00

\$13,190,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of Monroe

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The activity is for drainage and channel improvements.

Location Description:

Activity Progress Narrative:

On 3/12/2024, added new activity, Monroe Regional Airport Offsite Drainage Improvements, with a budget of \$13,190,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2775	1020	6450	58.84

LMI%:	58.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTR27702 - R2

Activity Title: New Black Bayou Stormwater Pumping Station

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
12/21/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
12/20/2029

Completed Activity Actual End Date:

Responsible Organization:
City of West Monroe

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$10,000,000.00	\$10,000,000.00
Total Budget	\$10,000,000.00	\$10,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of West Monroe	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
The activity is for drainage improvements.

Location Description:

Activity Progress Narrative:
On 3/13/2024, added new activity, New Black Bayou Stormwater Pumping Station, with a budget of \$10,000,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	3630	1705	9160	58.24

LMI%:	58.24
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MTR17701 - R1

Activity Title: Horseshoe Canal Hardening

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2024

Completed Activity Actual End Date:

Responsible Organization:

City of Alexandria

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,911,600.00
Total Budget	\$0.00	\$1,911,600.00
Total Obligated	\$0.00	\$1,911,600.00
Total Funds Drawdown	\$35,150.00	\$181,650.00
Program Funds Drawdown	\$35,150.00	\$181,650.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,150.00	\$181,650.00
City of Alexandria	\$35,150.00	\$181,650.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for construction of a reinforced concrete box culvert at Horseshoe Canal.

Location Description:

U.S. Hwy. 165 Horseshoe Drainage Canal, Alexandria, LA 71301

Activity Progress Narrative:

Expenditures this quarter were for engineering services and activity delivery services.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
% decrease in affluent	0	0/50
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	2694	5013/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	118	446/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	11640	0.00

LMI%:	24.7
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MTR17703 - R1

Activity Title: Huffman Creek Pump Station and Outfall Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

City of Pineville

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 **To Date**

\$0.00 \$6,951,450.00

Total Budget

\$0.00 \$6,951,450.00

Total Obligated

\$0.00 \$6,951,450.00

Total Funds Drawdown

\$0.00 \$478,973.71

Program Funds Drawdown

\$0.00 \$478,973.71

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$478,973.71

City of Pineville

\$0.00 \$478,973.71

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for the demolition of two pump stations and development of an enlarged sump pump.

Location Description:

Corner of Monnett Street and Baker Street, Pineville, LA 71360

Activity Progress Narrative:

Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of pump stations	0	0/2
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1520	605	3255	65.28

LMI%:	65.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MTR17704 - R1

Activity Title: Town of Ball Drainage Crossing Replacements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
03/01/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Ball

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,414,305.00
Total Budget	\$0.00	\$3,414,305.00
Total Obligated	\$0.00	\$3,414,305.00
Total Funds Drawdown	\$0.00	\$264,041.19
Program Funds Drawdown	\$0.00	\$264,041.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$264,041.19
Town of Ball	\$0.00	\$264,041.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to reconstruct twelve drainage crossings and one bridge replacement.

Location Description:

211 Beeson Drive, Ball, LA 71405

Activity Progress Narrative:

Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
# of water control structures	0	0/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	5360	0.00

LMI%:	30.13
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 42MTDS7701

Activity Title: Salter Street Stormwater Retention

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/30/2022

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
12/31/2027

Completed Activity Actual End Date:

Responsible Organization:
TOWN OF DELHI

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	(\$7,328,830.70)	\$2,900,992.00
Total Budget	(\$7,328,830.70)	\$2,900,992.00
Total Obligated	\$2,900,992.00	\$2,900,992.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
TOWN OF DELHI	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

In the Town of Delhi, in Richland Parish, LA.

Activity Progress Narrative:

On 2/15/2024, reduced the budget by \$7,328,830.70 (from \$10,229,822.70 to \$2,900,992.00) and updated the obligation by \$2,900,992.00 (from \$0.00 to \$2,900,992.00) to reflect the CEA. The budget was updated due the grantee's submission of an updated cost estimate, which is based upon current market conditions.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# cubic feet of stormwater	0	0/566280
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	925	0.00

LMI%:	40
-------	----

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 45MTR27701 - R2

Activity Title: Fairfield and Oakland Pump Station Upgrades

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

St. Charles Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$5,770,000.00	\$5,770,000.00
Total Budget	\$5,770,000.00	\$5,770,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Charles Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

In St. Charles Parish, LA.

Activity Progress Narrative:

On 3/8/2024, added new activity, Fairfield and Oakland Pump Station Upgrades, with budget of \$5,770,000.00 and \$0.00 obligation.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	910	610	2775	54.77

LMI%:	54.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 45MTR27702 - R2

Activity Title: Turtle Pond Pump Station Upgrades

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

St. Charles Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$9,230,000.00	\$9,230,000.00
Total Budget	\$9,230,000.00	\$9,230,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Charles Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/8/2024, added new activity, Turtle Pond Pump Station Upgrades, with budget of \$9,230,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1515	975	4840	51.45

LMI%:	51.45
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 46MTR27702 - R2

Activity Title: Hano Road Area Retention Pond

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

St. Helena Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$3,505,000.00	\$3,505,000.00
Total Budget	\$3,505,000.00	\$3,505,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Helena Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for flood storage.

Location Description:

Activity Progress Narrative:

On 3/12/2024, added new activity, Hano Road Area Retention Pond, with a budget of \$3,505,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	670	390	1220	86.89

LMI%:	86.89
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 47MTDS7701

Activity Title: St. James Parish Wide Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/30/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

St. James Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$9,496.28	\$823,790.28
Total Budget	\$9,496.28	\$823,790.28
Total Obligated	\$823,790.28	\$823,790.28
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. James Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Throughout St. James Parish, LA.

Activity Progress Narrative:

On 1/31/2024, Increased the budget by \$9,496.26 (from \$814,294.00 to \$823,790.28) and increased the obligation by \$823,790.28 (from \$0.00 to \$823,790.28) to match the CEA. The budget increased based on an updated cost estimate provided by the grantee.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/19384
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	3690	1320	12715	39.40

LMI%:	39.4
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48MTR27701 - R2

Activity Title: Reserve Relief and Homewood Drainage Improvement Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:**Responsible Organization:**

St. John the Baptist Parish

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024****To Date**

\$14,000,000.00

\$14,000,000.00

Total Budget

\$14,000,000.00

\$14,000,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

St. John the Baptist Parish

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The activity is for flood drainage improvements and flood storage.

Location Description:**Activity Progress Narrative:**

On 3/14/2024, added new activity, Reserve Relief and Homewood Drainage Improvement Project, with a budget of \$14,000,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 49MTR27701 - R2

Activity Title: St. Landry Parish Waterways Management

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

St. Landry Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$5,500,000.00	\$5,500,000.00
Total Budget	\$5,500,000.00	\$5,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Landry Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, St. Landry Parish Waterways Management, with a budget of \$5,500,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 50MTR27701 - R2

Activity Title: St. Martinville Wastewater Floodproofing

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

City of St. Martinville

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$4,255,000.00	\$4,255,000.00
Total Budget	\$4,255,000.00	\$4,255,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of St. Martinville	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for floodproofing.

Location Description:

Activity Progress Narrative:

On 3/12/2024, added new activity, St. Martinville Wastewater Floodproofing, with a budget of \$4,255,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	4095	1755	11440	51.14

LMI%:	51.14
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTDS7701

Activity Title: Covington Lift Station Panel Elevations

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/30/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

City of Covington

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024****To Date**

(\$18,130.47)

\$2,613,069.53

Total Budget

(\$18,130.47)

\$2,613,069.53

Total Obligated

\$2,613,069.53

\$2,613,069.53

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of Covington

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is to reduce flood risk for one or more critical facilities.

Location Description:

Throughout Covington, LA.

Activity Progress Narrative:

On 1/31/2024, Reduced the budget by \$18,130.47 (from \$2,631,200.00 to \$2,613,069.53) and increased the obligation to \$2,613,069.53 (from \$0.00 to \$2,613,069.53) after the CEA was approved. The budget decreased due to the grantee's submission of the updated cost estimate, which is based upon current market conditions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/26
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2395	1350	7905	47.38

LMI%:	47.38
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTR27701 - R2

Activity Title: Bayou Pattasat Flood Mitigation Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
12/21/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
12/20/2029

Completed Activity Actual End Date:

Responsible Organization:
City of Slidell

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$10,572,000.00	\$10,572,000.00
Total Budget	\$10,572,000.00	\$10,572,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Slidell	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:
On 3/12/2024, added new activity, Monroe Regional Airport Offsite Drainage Improvements, with a budget of \$10,572,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2480	1135	6100	59.26

LMI%:	59.26
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTR27702 - R2

Activity Title: St. Tammany Storm Water Detention Pond

Activity Type: MIT - Public Facilities and Improvements-Non Covered	Activity Status: Under Way
Project Number: 3106	Project Title: Local and Regional Watershed Projects and
Projected Start Date: 12/21/2023	Projected End Date: 12/20/2029
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$3,516,219.00	\$3,516,219.00
Total Budget	\$3,516,219.00	\$3,516,219.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
The activity is for flood storage and drainage improvements.

Location Description:

Activity Progress Narrative:
On 3/13/2024, added new activity, St. Tammany Storm Water Detention Pond, with a budget of \$3,516,219.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
		2020	795	5205

LMI%:	54.08
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTR27703 - R2

Activity Title: Alton Neighborhood Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$500,000.00	\$500,000.00
Total Budget	\$500,000.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Tammany Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Alton Neighborhood Drainage Improvements, with a budget of \$500,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 57MTR27701 - R2

Activity Title: Youngs Coulee Flood Control Structure

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$10,000,000.00	\$10,000,000.00
Total Budget	\$10,000,000.00	\$10,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Activity Progress Narrative:

On 3/11/2024, added new activity, Youngs Coulee Flood Control Structure, with a budget of \$10,000,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	4165	1795	10120	58.89

LMI%:	58.89
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 57MTR27702 - R2

Activity Title: Town of Gueydan Flood Protection

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

Town of Gueydan

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$1,170,700.00	\$1,170,700.00
Total Budget	\$1,170,700.00	\$1,170,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Gueydan	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity is for drainage and channel improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Town of Gueydan Flood Protection, with a budget of \$1,170,700.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 64MTR27701 - R2

Activity Title: Port de Luce Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:**Responsible Organization:**

Winn Parish Police Jury

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024****To Date**

\$7,550,000.00

\$7,550,000.00

Total Budget

\$7,550,000.00

\$7,550,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Winn Parish Police Jury

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The activity is for flood storage.

Location Description:**Activity Progress Narrative:**

On 3/14/2024, added new activity, Port de Luce Project, with a budget of \$7,550,000.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65MTR27701 - R2

Activity Title: Drainage Improvements in East Feliciana South of Hwy 10

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

East Feliciana Parish Police Jury

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024

To Date

\$13,200,364.00

\$13,200,364.00

Total Budget

\$13,200,364.00

\$13,200,364.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

East Feliciana Parish Police Jury

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The activity is for channel improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Drainage Improvements in East Feliciana South of Hwy 10, with a budget of \$13,200,364.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2630	1755	8160	53.74

LMI%:	53.74
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTR27702 - R2

Activity Title: Little Natalbany Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

12/21/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/20/2029

Completed Activity Actual End Date:

Responsible Organization:

St. Helena Parish

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$5,459,002.00	\$5,459,002.00
Total Budget	\$5,459,002.00	\$5,459,002.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Helena Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for channel improvements.

Location Description:

Activity Progress Narrative:

On 3/14/2024, added new activity, Little Natalbany Drainage Improvements, with a budget of \$5,459,002.00 and \$0.00 obligation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	4075	2060	10255	59.82

LMI%:	59.82
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3107 / State Infrastructure and Housing



Grantee Activity Number: 06MTRR7701

Activity Title: Bundick Lake Flood Surcharge Mgt

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$12,963,720.00
Total Budget	\$0.00	\$12,963,720.00
Total Obligated	\$0.00	\$12,963,720.00
Total Funds Drawdown	\$2,750.03	\$56,758.70
Program Funds Drawdown	\$2,750.03	\$56,758.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,750.03	\$56,758.70
Louisiana Department of Transportation and	\$2,590.03	\$52,824.95
Pan American Engineers Inc	\$160.00	\$3,933.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for spillway modifications to include new drawdown gates.

Location Description:

Spillway Road, DeRidder, LA 70634

Activity Progress Narrative:

Expenditures this quarter were for professional services.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2885	0.00

LMI%:	38.82
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 09MTRR7701

Activity Title: Black Bayou Structure Hardening and Runoff Retention Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024	To Date
\$0.00	\$6,679,600.00

Total Budget

\$0.00	\$6,679,600.00
--------	----------------

Total Obligated

\$0.00	\$6,679,600.00
--------	----------------

Total Funds Drawdown

\$115,513.03	\$176,160.41
--------------	--------------

Program Funds Drawdown

\$115,513.03	\$176,160.41
--------------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$115,513.03	\$176,160.41
--------------	--------------

Louisiana Department of Transportation and

\$115,495.53	\$173,765.41
--------------	--------------

Pan American Engineers Inc

\$17.50	\$2,395.00
---------	------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

Activity Description:

This activity is for a new spillway with drawdown gates and embankment hardening.

Location Description:

LA Highway 2, Houston, LA 71043

Activity Progress Narrative:

Expenditures this quarter were for professional services and engineering.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	3845	0.00

LMI%:	49.54
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTRR7701

Activity Title: LSU University Lakes Flood Risk Reduction Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

07/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

University Lakes, LLC

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$10,000,000.00

Total Budget

\$0.00 \$10,000,000.00

Total Obligated

\$0.00 \$10,000,000.00

Total Funds Drawdown

\$1,538,448.27 \$6,826,588.35

Program Funds Drawdown

\$1,538,448.27 \$6,826,588.35

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$1,538,448.27 \$6,826,588.35

University Lakes LLC

\$0.00 \$0.00

University Lakes, LLC

\$1,538,448.27 \$6,826,588.35

Most Impacted and Distressed Expended

\$1,538,448.27 \$6,826,588.35

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for construction of flood risk reduction improvements at City Park, Erie, College, and Campus Lakes.

Location Description:

901 Stanford Ave., Baton Rouge, LA 70808

Activity Progress Narrative:

Expenditures this quarter were for grant administration and engineering costs. Project is moving forward with removal of debris. Work continues on restoration of the bird sanctuary and island. Planting of native materials has begun. Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/53080
# of Section 3 Labor Hours	0	618/596
# of Targeted Section 3 Labor	0	123/119
# of Total Labor Hours	0	2472/2387

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	5150	1540	11250	59.47

LMI%:	59.47
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 21MTRR7701

Activity Title: Turkey Creek Retention Improvements and Critical Infrastructure Hardening

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024

To Date

\$0.00

\$10,319,880.00

Total Budget

\$0.00

\$10,319,880.00

Total Obligated

\$0.00

\$10,319,880.00

Total Funds Drawdown

\$90,030.26

\$159,332.88

Program Funds Drawdown

\$90,030.26

\$159,332.88

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$90,030.26

\$159,332.88

Louisiana Department of Transportation and

\$90,030.26

\$156,799.13

Pan American Engineers Inc

\$0.00

\$2,533.75

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for spillway modifications to include new drawdown gates and embankment hardening.

Location Description:

KC Brown Road, Wisner, LA 71378

Activity Progress Narrative:

Expenditures this quarter were for professional services and engineering.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4290	0.00

LMI%:	43.47
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 22MTRR7701

Activity Title: Iatt Lake Drawdown Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,141,600.00
Total Budget	\$0.00	\$1,141,600.00
Total Obligated	\$0.00	\$1,141,600.00
Total Funds Drawdown	\$88,646.55	\$144,105.89
Program Funds Drawdown	\$88,646.55	\$144,105.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$88,646.55	\$144,105.89
Louisiana Department of Transportation and	\$88,646.55	\$142,762.14
Pan American Engineers Inc	\$0.00	\$1,343.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drawdown gates.

Location Description:

Iatt Dam Road, Colfax, LA 71417

Activity Progress Narrative:

Expenditures this quarter were for professional services and engineering.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1820	0.00

LMI%:	47.25
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 25MTRR7701

Activity Title: Caney Lake Flood Surcharge Mgt

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3107

Projected Start Date:
02/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
01/31/2026

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Department of Transportation and

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,809,000.00
Total Budget	\$0.00	\$2,809,000.00
Total Obligated	\$0.00	\$2,809,000.00
Total Funds Drawdown	\$136,066.44	\$169,683.52
Program Funds Drawdown	\$136,066.44	\$169,683.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$136,066.44	\$169,683.52
Louisiana Department of Transportation and	\$135,818.94	\$168,167.27
Pan American Engineers Inc	\$247.50	\$1,516.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to modify an existing spillway.

Location Description:

Spillway Rd 451-101 Spillway Rd, Chatham, LA 71226

Activity Progress Narrative:

Expenditures this quarter were for professional services and engineering.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	2405	0.00

LMI%:	37.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 32MTRR7701

Activity Title: Livingston Parish Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3107

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
12/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Livingston Parish Council

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$15,000,000.00
Total Budget	\$0.00	\$15,000,000.00
Total Obligated	\$0.00	\$15,000,000.00
Total Funds Drawdown	\$127,223.34	\$505,434.11
Program Funds Drawdown	\$127,223.34	\$505,434.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$127,223.34	\$505,434.11
Livingston Parish Council	\$127,223.34	\$505,434.11
Livingston Parish Office of Homeland Security and	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$127,223.34	\$505,434.11
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements and floodwater inundation reduction.

Location Description:

Parish waterways in Livingston Parish, Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for construction, professional services, architectural and engineering services.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	132935	0.00

LMI%:	39.54
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MTRR7701

Activity Title: Three Mile Lake Backwater Flood Reduction

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Department of Transportation and

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,029,320.00
Total Budget	\$0.00	\$3,029,320.00
Total Obligated	\$0.00	\$3,029,320.00
Total Funds Drawdown	\$45,649.52	\$52,219.58
Program Funds Drawdown	\$45,649.52	\$52,219.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$45,649.52	\$52,219.58
Louisiana Department of Transportation and	\$45,649.52	\$49,872.08
Pan American Engineers Inc	\$0.00	\$2,347.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for backwater flood prevention.

Location Description:

Three Mile Avenue, Port Barre, LA 70577

Activity Progress Narrative:

Expenditures this quarter were for professional services and engineering.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1055	0.00

LMI%:	24.17
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 58MTRR7701

Activity Title: Anacoco Creek Watershed Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3107

Projected Start Date:
02/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
01/31/2026

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Department of Transportation and

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$14,395,800.00
Total Budget	\$0.00	\$14,395,800.00
Total Obligated	\$0.00	\$14,395,800.00
Total Funds Drawdown	\$11,456.26	\$83,531.40
Program Funds Drawdown	\$11,456.26	\$83,531.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,456.26	\$83,531.40
Louisiana Department of Transportation and	\$11,456.26	\$81,275.15
Pan American Engineers Inc	\$0.00	\$2,256.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for spillway modifications to include new drawdown gates.

Location Description:

Spillway Road (Vernon Lake) and 247 Anacoco Lake Rd (Anacoco), Leesville, LA 71446

Activity Progress Narrative:

Expenditures this quarter were for professional services and engineering.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	8045	0.00

LMI%:	35.8
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7201

Activity Title: Large Area Buyouts - LMI Area

Activity Type:
MIT - Buyout of Properties

Project Number:
3107

Projected Start Date:
04/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
03/31/2030

Completed Activity Actual End Date:

Responsible Organization:
Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$25,000,000.00
Total Budget	\$0.00	\$25,000,000.00
Total Obligated	\$0.00	\$25,000,000.00
Total Funds Drawdown	\$723,785.00	\$14,401,724.57
Program Funds Drawdown	\$723,785.00	\$14,401,724.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$723,785.00	\$14,401,724.57
Office of Community Development (OCD), Disaster	\$723,785.00	\$14,401,724.57
Most Impacted and Distressed Expended	\$474,223.93	\$9,436,009.94
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of demolition, clearance, & disposition of properties bought out.

Location Description:

In Calcasieu, Lafayette, and Ouachita parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for activities associated with large area buyouts. Negative performance measure entry was for reconciliation purposes.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of acres green space created	0	0/15
# of Properties	14	67/60

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	14	67/60
# of Multifamily Units	0	0/0
# of Singlefamily Units	14	67/60

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	2880	1130	6700	59.85

LMI%:	59.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7203

Activity Title: Large Area Buyouts - LMI Direct

Activity Type:
MIT - Buyout of Properties

Project Number:
3107

Projected Start Date:
04/01/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
03/31/2030

Completed Activity Actual End Date:

Responsible Organization:
Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$16,540,000.00
Total Budget	\$0.00	\$16,540,000.00
Total Obligated	\$0.00	\$10,000,000.00
Total Funds Drawdown	\$517,254.83	\$2,322,500.86
Program Funds Drawdown	\$517,254.83	\$2,322,500.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$517,254.83	\$2,322,500.86
Office of Community Development (OCD), Disaster	\$517,254.83	\$2,322,500.86
Most Impacted and Distressed Expended	\$338,905.36	\$1,521,702.56
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of funds used for buyout of properties.

Location Description:

In Livingston, Vermilion, and Washington parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for activities associated with large area buyouts. Negative performance measure entry was for reconciliation purposes.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# households relocated	-52		1/90	
# of Parcels acquired	-52		1/90	
# of Properties	-52		1/90	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-52		1/90	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	-52		1/90	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-27	-23	-52	1/60	0/30	1/90	100.00
# Owner	-27	-23	-52	1/60	0/30	1/90	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7205

Activity Title: Large Area Buyouts - UN Direct

Activity Type:

MIT - Buyout of Properties

Project Number:

3107

Projected Start Date:

04/01/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2030

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$20,010,000.00
Total Budget	\$0.00	\$20,010,000.00
Total Obligated	\$0.00	\$10,550,000.00
Total Funds Drawdown	\$1,357,882.50	\$5,564,451.65
Program Funds Drawdown	\$1,357,882.50	\$5,564,451.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,357,882.50	\$5,564,451.65
Office of Community Development (OCD), Disaster	\$1,357,882.50	\$5,564,451.65
Most Impacted and Distressed Expended	\$889,684.61	\$3,550,890.23
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

Location Description:

In Livingston, Vermilion, and Washington parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for activities associated with large area buyouts. Negative performance measure entry was for reconciliation purposes.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# households relocated	-121		2/30	
# of Parcels acquired	-121		2/30	
# of Properties	-121		2/30	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-121		2/30	
# of Multifamily Units	-4		0/0	
# of Singlefamily Units	-117		2/30	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-121	0/0	0/0	2/30	0.00
# Owner	0	0	-117	0/0	0/0	2/30	0.00
# Renter	0	0	-4	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7206

Activity Title: Large Area Buyouts - LMI Area Hsg Incentive

Activity Type:

MIT - Buyout of Properties

Project Number:

3107

Projected Start Date:

04/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod Housing Incentive

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2030

Completed Activity Actual End Date:**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024****To Date**

\$0.00

\$15,000,000.00

Total Budget

\$0.00

\$15,000,000.00

Total Obligated

\$0.00

\$15,000,000.00

Total Funds Drawdown

\$55,000.00

\$6,385,078.57

Program Funds Drawdown

\$55,000.00

\$6,385,078.57

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$55,000.00

\$6,385,078.57

Office of Community Development (OCD), Disaster

\$55,000.00

\$6,385,078.57

Most Impacted and Distressed Expended

\$36,036.00

\$4,183,503.48

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

Location Description:

In Calcasieu, Lafayette, and Ouachita parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for buyout and housing incentive activities.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	2880	1130	6700	59.85

LMI%:	59.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7701

Activity Title: Mermentau Basin Inundation Relief Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

03/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cameron Parish Police Jury

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024****To Date**

\$0.00

\$25,400,000.00

Total Budget

\$0.00

\$25,400,000.00

Total Obligated

\$0.00

\$25,027,125.00

Total Funds Drawdown

\$53,309.28

\$1,948,395.43

Program Funds Drawdown

\$53,309.28

\$1,948,395.43

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$53,309.28

\$1,948,395.43

Cameron Parish Police Jury

\$53,309.28

\$1,903,337.93

Pan American Engineers Inc

\$0.00

\$45,057.50

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for natural functions restoration and flood storage. Original purpose of this activity changed, activity was re-used for current funding of \$25.4 Million with different proposed accomplishments and beneficiaries.

Location Description:

In Cameron and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for construction, professional services, architectural and engineering services. Updated the Environmental Status from Underway to Completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	65315	0.00

LMI%:	40.4
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7702

Activity Title: Bayou Cocodrie Runoff Retention and Critical Infrastructure Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024	To Date
\$0.00	\$2,243,200.00

Total Budget

\$0.00	\$2,243,200.00
--------	----------------

Total Obligated

\$0.00	\$2,243,200.00
--------	----------------

Total Funds Drawdown

\$99,891.81	\$149,321.82
-------------	--------------

Program Funds Drawdown

\$99,891.81	\$149,321.82
-------------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$99,891.81	\$149,321.82
-------------	--------------

Louisiana Department of Transportation and

\$99,874.31	\$147,240.57
-------------	--------------

Pan American Engineers Inc

\$17.50	\$2,081.25
---------	------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

Activity Description:

This activity is for drawdown gate and hardening. Original purpose of this activity changed, activity was re-used for current funding of \$2.2 Million with different proposed accomplishments and beneficiaries.

Location Description:

In Rapides and Evangeline parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for professional services and engineering.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	5765	0.00

LMI%:	38.33
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7704

Activity Title: LSUA Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

10/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Division of Administration Facility Planning

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,515,672.50
Total Budget	\$0.00	\$3,515,672.50
Total Obligated	\$0.00	\$3,515,672.50
Total Funds Drawdown	\$502.50	\$2,811,025.54
Program Funds Drawdown	\$502.50	\$2,811,025.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$502.50	\$2,811,025.54
Division of Administration Facility Planning	\$0.00	\$2,759,551.43
Pan American Engineers Inc	\$502.50	\$44,338.75
Ramboll US Corporation	\$0.00	\$7,135.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements to LSU Alexandria campus.

Location Description:

In Rapides, Grant, and Avoyelles parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were for Professional Services. Updated the Environmental Status from Underway to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/4920
# of Section 3 Labor Hours	0	1426/2800
# of Targeted Section 3 Labor	0	285/560
# of Total Labor Hours	0	5705/11200

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	184520	0.00

LMI%:	40.92
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7705

Activity Title: LA22 Bridge Reconstruction and Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

12/30/2026

Completed Activity Actual End Date:

Responsible Organization:

PONTCHARTRAIN LEVEE DISTRICT

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024

To Date

\$0.00

\$41,700,000.00

Total Budget

\$0.00

\$41,700,000.00

Total Obligated

\$0.00

\$41,700,000.00

Total Funds Drawdown

\$261,328.61

\$764,535.52

Program Funds Drawdown

\$261,328.61

\$764,535.52

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$261,328.61

\$764,535.52

PONTCHARTRAIN LEVEE DISTRICT

\$261,328.61

\$764,535.52

Most Impacted and Distressed Expended

\$261,328.61

\$764,535.52

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Construction of two new bridge structures and the excavation of two drainage basins.

Location Description:

LA Hwy 22, Saint Amant, LA 70774

Activity Progress Narrative:

Expenditures this quarter were for Professional Services.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/262100
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3108 / Non-Federal Cost Share Assistance



Grantee Activity Number: 03MTCS7702

Activity Title: Conway Bayou Pump Station Upgrade

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:**Responsible Organization:**

Ascension Parish Government

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	(\$9,000.66)	\$6,387,759.67
Total Budget	(\$9,000.66)	\$6,387,759.67
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The existing pump station will be upgraded to meet the need to retain adequate freeboard within the reservoir. This project consists of the installation of a new pump on a new platform to the east of the existing pump station.

Location Description:

Conway Bayou in Sorrento, LA

Activity Progress Narrative:

On 3/6/2024, reduced the budget by \$9,000.66 (from \$6,396,760.33 to \$6,387,759.67) due to a revision of the award amount.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	210	150	635	56.69

LMI%:	56.69
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3109 / Watershed Monitoring, Mapping, and Modeling



Grantee Activity Number: 66MTMM7501

Activity Title: Watershed Monitoring, Mapping, and Modeling

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3109

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

NA

Activity Status:

Under Way

Project Title:

Watershed Monitoring, Mapping, and Modeling

Projected End Date:

09/16/2032

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$145,670,040.00
Total Budget	\$0.00	\$145,670,040.00
Total Obligated	\$0.00	\$102,031,367.00
Total Funds Drawdown	\$5,347,867.14	\$70,261,672.41
Program Funds Drawdown	\$5,347,867.14	\$70,261,672.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,347,867.14	\$70,261,672.41
Louisiana Department of Environmental Quality	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$5,347,867.14	\$70,261,672.41
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Informed decision-making requires the use of best available scientific data. Consequently, it is imperative for there to be detailed, accurate, dynamic, upgradable, accessible and consistent mapping and modeling that allows the state, regional and local governments and private industry to make smart immediate, intermediate, and long-term decisions related to development, investment in structural and nonstructural infrastructure, land-use decisions, and other public and private mechanisms for investment. This activity funds the acquisition and monitoring of data necessary for and the development of a comprehensive set of hydraulic and hydrologic models for all watersheds within Louisiana.

The data and models developed will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. Specifically, the data and models will:

- Enable strategic decision-making in flood or disaster preparation and response scenarios based on projected water elevation and inundation. Examples of this include using the H&H models to plan evacuation routes, evacuation or closure of hospitals and medical facilities, and estimate shelter needs based on a given flood scenario;



- Enable the analysis and prioritization of structural and nonstructural flood control projects;
- Illustrate the benefits of implementing policy changes to foster more resilient development;
- Enable resilient infrastructure design;
- Enable businesses and industrial facilities to implement flood-proofing or resilient site design;
- Enable local leaders within a given watershed to work from the same set of hydrologic assumptions, thereby enabling consensus;
- Empower homeowners and residents to understand their flood risk profile under different weather and climate scenarios; and
- Predict runoff and/or drainage impacts to avoid ecosystem disruption by flood control projects or other types of projects.

Location Description:

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter advanced watershed monitoring and mapping for the completion of validated and calibrated models.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of community engagement	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	912900	534989	3448480	41.99

LMI%:	41.99
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3110 / Watershed Policy, Planning, and Local Capacity

Grantee Activity Number: 66MTPL7502

Activity Title: Watershed Policy, Planning and Local Capacity Assistance

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3110

Projected Start Date:

08/01/2022

Benefit Type:

Area Benefit (Census)

National Objective:

NA

Activity Status:

Under Way

Project Title:

Watershed Policy, Planning, and Local Capacity

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$5,600,000.00	\$24,278,340.00
Total Budget	\$5,600,000.00	\$24,278,340.00
Total Obligated	(\$8,100,411.56)	\$10,577,928.44
Total Funds Drawdown	\$182,841.23	\$1,650,428.85
Program Funds Drawdown	\$182,841.23	\$1,650,428.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$182,841.23	\$1,650,428.85
Office of Community Development (OCD), Disaster	\$182,841.23	\$1,650,428.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

A competitive grant program to increase local capability and capacity to support collaborative efforts of parishes and communities within watershed regions to find more effective ways to support and create more proactive approaches flood and water risk management.

Location Description:

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

Activity Progress Narrative:



Expenditures this quarter advanced policy, planning and local capacity needs to formulate regional watershed plans. On 2/1/2024, updated the Environmental Status from Underway to Completed. On 2/2/2024, increased the budget by \$5,600,000.00 (from \$18,678,340.00 to \$24,278,340.00) to match the allocation. On 2/8/2024, decreased the obligation by \$8,100,411.56 (from \$18,678,340.00 to \$10,577,928.44) to match the contract amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	0	104/288

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	912900	534989	3448480	41.99
LMI%:				41.99

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	80	751
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	80	751
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

