

Grantee: Louisiana

Grant: B-06-DG-22-0001

April 1, 2024 thru June 30, 2024 Performance Report

Grant Number:

B-06-DG-22-0001

Obligation Date:

05/16/2006

Award Date:

05/09/2006

Grantee Name:

Louisiana

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$6,210,000,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$6,210,000,000.00

Estimated PI/RL Funds:

\$26,969,014.61

Total Budget:

\$6,236,969,014.61

Disasters:

Declaration Number

FEMA-1603-LA

FEMA-1607-LA

Narratives

Disaster Damage:

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans. While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

The current and projected financial impact on Louisiana from Hurricanes Katrina and Rita has reached into the tens of billions of dollars, according to estimates from a number of groups, think tanks and government agencies. Given the extensiveness of the damage, there is a great deal of uncertainty regarding estimates of the impact on property, on governments and on the economy. The variation in the estimates of different organizations creates a greater challenge for the State in assessing its needs and the resources necessary to address those needs. For example, according to preliminary estimates from the Louisiana Recovery Authority (LRA), the Governor's State-wide coordinating body for all recovery efforts, the 2005 hurricanes had an impact of \$75 - \$100 billion on property and infrastructure and \$15 - \$20 billion in



temporary relief services. However, the Federal Emergency Management Agency (FEMA) projects an \$18 - \$25 billion impact on property and infrastructure. For the State's economy, the LRA states that the storms are expected to inflict from \$50 - \$70 billion in losses to Louisiana's economy (defined as nominal Gross State Product) and cause \$8 - \$10 billion in lost state and local revenue over the next five years. On the other hand, the Louisiana Legislative Fiscal Office projects a \$40 - \$60 billion impact on the economy and a \$4 - \$8 billion in lost revenues. Even before the hurricanes, the State was in a precarious situation, with many unmet needs in the areas of infrastructure, education, economic investment, health care and social services. The impact of the storms on the executive budget and on state revenues makes it even more difficult to deal with the critical needs caused by the hurricanes without substantial assistance from the federal government. According to FEMA, the total number of applicants for FEMA assistance related to hurricanes Katrina and Rita was 1.89 million as of January 10, 2006. These applicants have received individual level assistance such as clothing, food, and temporary housing as described below. Additional resources are needed for the estimated 900 families or 2,700 people that have exhausted the subsidized hotel room assistance as of February 7, 2006.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$1,880,000.00)	\$6,224,339,911.21
Total Budget	(\$1,880,000.00)	\$6,224,339,911.21
Total Obligated	(\$1,880,000.00)	\$6,224,100,805.78
Total Funds Drawdown	\$507,112.59	\$6,211,987,246.00
Program Funds Drawdown	\$402,520.94	\$6,191,637,038.38
Program Income Drawdown	\$104,591.65	\$20,350,207.62
Program Income Received	\$316,690.21	\$32,305,666.93
Total Funds Expended	\$507,112.59	\$6,213,583,071.64
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
1300 OCH, L.L.C.	\$ 0.00	\$ 2,014,673.11
AT&T Computer Sciences Corporation	\$ 0.00	\$ 14,347.45
Finance Authority of New Orleans	\$ 0.00	\$ 26,675,396.21
Finance Authority of St. Tammany Parish	\$ 0.00	\$ 2,624,848.15
First American Title Insurance Company of Louisiana	\$ 0.00	\$ 90,958,589.13
Flaxen D. L. Conway	\$ 0.00	\$ 2,744.16
Foundation for Louisiana	\$ 0.00	\$ 1,689.59
Frost-Barber Inc.	\$ 0.00	\$ 11,335.00
FuelTrac Inc.	\$ 0.00	\$ 6,535.01
GCE Leverage Lender	\$ 0.00	\$ 1,000,000.00
GCHP Housing Finance Inc	\$ 0.00	\$ 1,000,000.00
Gannett River States Pub. Corp. DBA The Times, DBA Daily	\$ 0.00	\$ 3,787.66
AT&T Corporation	\$ 0.00	\$ 915.32
Gannett River States Publishing Co. DBA Gannett	\$ 0.00	\$ 584.00
Glenn Haight	\$ 0.00	\$ 3,350.61
Global Data Systems Inc.	\$ 0.00	\$ 50,340.61
Good Work Network	\$ 0.00	\$ 500,000.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$ 0.00	\$ 293,600.71
Grand Isle Port Commission	\$ 0.00	\$ 2,872,438.00
Greater Lafourche Port Commission	\$ 0.00	\$ 393,670.00
Greater New Orleans Bioscience Economic Development	\$ 0.00	\$ 2,450,000.00
Gregory C. Rigamer & Assoc. Inc.	\$ 0.00	\$ 316,220.72
Gulf Coast Housing Partnership Inc.	\$ 0.00	\$ 1,738,559.21
AT&T Global Network Services LLC AT&T Corp.	\$ 0.00	\$ 404.62



HGI Catastrophe Service, LLC	\$ 0.00	\$ 1,044,399.32
Halifax Media Holdings LLC DBA The Courier	\$ 0.00	\$ 145.80
Hazel R. Bowser	\$ 0.00	\$ 210.00
Help Software Systems Inc. DBA Help Solutions	\$ 0.00	\$ 20,544.25
Housing & Development Services, Inc.	\$ 0.00	\$ 1,407,192.55
Housing Authority of Jefferson Parish	\$ 0.00	\$ 950,017.42
Housing Authority of New Orleans	\$ 0.00	\$ 541,719.46
Hugh S Cowperthwaite	\$ 0.00	\$ 1,840.74
Hunt, Guillot, & Associates, LLC	\$ 0.00	\$ 16,417,028.68
ICF Incorporated LLC.	\$ 0.00	\$ 344,250.97
AT&T Mobility II LLC DBA AT&T Mobility	\$ 0.00	\$ 153,800.67
ICF International Emergency Management, LLC	\$ 0.00	\$ 43,676,138.71
Iberia Parish	\$ 0.00	\$ 2,358,793.00
Iberia Parish School Board	\$ 0.00	\$ 303,659.00
InCircuit Development Corp.	\$ 0.00	\$ 750.00
International Consulting Acquisition Co/STA Consulting	\$ 0.00	\$ 2,576,795.00
International Right of Way Association	\$ 0.00	\$ 1,510.00
JAT Bureau of Protective Services & Management Inc.	\$ 0.00	\$ 9,699.33
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 561,572.00
Jefferson Parish	\$ 27,297.74	\$ 59,543,990.40
Jefferson Parish Economic Development Commission	\$ 0.00	\$ 2,000,000.00
Acadia Parish Police Jury	\$ 0.00	\$ 630,473.85
Jefferson Parish Public School System	\$ 0.00	\$ 4,813,724.00
Jennifer Litteral	\$ 0.00	\$ 3,439.81
Joseph K Gautreau	\$ 0.00	\$ 0.00
Joy Theater, LLC	\$ 0.00	\$ 3,000,000.00
Judicial Expense Fund for Civil District Court	\$ 0.00	\$ 225.00
KPMG LLP	\$ 0.00	\$ 2,222,990.60
Kean Miller LLP	\$ 0.00	\$ 0.00
Kenneth J. Roberts	\$ 0.00	\$ 1,500.00
Kimble Development South, LLC	\$ 0.00	\$ 1,400,000.00
Kingsley House, Inc	\$ 0.00	\$ 2,000,000.00
Algiers Development Corp	\$ 0.00	\$ 7,500,000.00
Konica Minolta Business Solutions USA Inc.	\$ 0.00	\$ 21,148.40
LA Electric Co.	\$ 0.00	\$ 8,184.75
LCTCS Facilities Corporation	\$ 0.00	\$ 2,525,554.90
LPFA LA Hurricane Small Bus	\$ 0.00	\$ 6,125,936.17
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 476,459.56
Lafitte Market Rate Rental LLC	\$ 0.00	\$ 7,375,678.15
Lafourche Parish Government	\$ 0.00	\$ 3,691,890.11
Lafourche Parish School Board	\$ 0.00	\$ 187,759.80
Lamar Construction & Development LLC	\$ 0.00	\$ 5,200.00
Lantec of Louisiana LLC DBA Lantec Computer Trng Ctr	\$ 0.00	\$ 4,972.50
Allen Parish Police Jury	\$ 0.00	\$ 417,548.00
Laporte, Sehr, Romig, & Hand, APAC	\$ 0.00	\$ 25,000.00
Leverage Lender, LLC	\$ 0.00	\$ 3,500,000.00
Lisa C. Schiavineto	\$ 0.00	\$ 2,347.49
Livingston Parish Council	\$ 0.00	\$ 460,731.18
Local Initiatives Support Corporation	\$ 0.00	\$ 2,438,037.37
Louisiana Artists Guild, Louisiana ArtWorks	\$ 0.00	\$ 2,250,000.00
Louisiana Association of Affordable Housing Provider	\$ 0.00	\$ 87.50
Louisiana Attorney Disciplinary Board	\$ 0.00	\$ 1,821.25
Louisiana Board of Regents	\$ 0.00	\$ 27,792,338.42
Louisiana Department of Culture, Recreation and Tourism	\$ 0.00	\$ 28,661,950.42
Allfax Specialties Inc.	\$ 0.00	\$ 472.76
Louisiana Department of Economic Development	\$ 0.00	\$ 174,380,314.91
Louisiana Department of Education/Recovery School	\$ 0.00	\$ 106,924,314.00

Louisiana Department of Health and Hospitals	\$ 0.00	\$ 79,250,000.00
Louisiana Department of Natural Resources	\$ 0.00	\$ 307,327.50
Louisiana Department of Public Safety	\$ 0.00	\$ 15,920,831.15
Louisiana Department of Social Services	\$ 0.00	\$ 12,777,730.12
Louisiana Housing Corporation	\$ 0.00	\$ 10,414,712.29
Louisiana Housing Finance Agency	\$ 0.00	\$ 17,639,260.28
Louisiana Land Trust	\$ 0.00	\$ 191,017.50
Louisiana Municipal Association	\$ 0.00	\$ 570.35
American Office Machines, Inc.	\$ 0.00	\$ 281.93
Louisiana Office of Finance and Support Services	\$ 0.00	\$ 167,727.34
Louisiana Office of Risk Management	\$ 0.00	\$ 215,814.77
Louisiana Office of Technology Services	\$ 0.00	\$ 2,684,574.71
Louisiana Public Health Institute.	\$ 0.00	\$ 274,058.18
Louisiana Recovery Authority	\$ 0.00	\$ 8,570,825.88
Louisiana Secretary of State	\$ 0.00	\$ 60.00
Louisiana Services Network Data Consortium	\$ 0.00	\$ 392,427.80
Louisiana Solutions, LLC	\$ 0.00	\$ 1,978,230.44
Louisiana Stadium & Exposition District	\$ 0.00	\$ 51,321,670.00
Louisiana State Bar Association	\$ 0.00	\$ 1,550.00
American Planning Association	\$ 0.00	\$ 4,645.00
Louisiana State Mail	\$ 0.00	\$ 18,727.74
Louisiana State Printing	\$ 0.00	\$ 592.46
Louisiana State Senate	\$ 0.00	\$ 75.00
Louisiana State University	\$ 0.00	\$ 228,987.88
Louisiana Weekly Publishing Co., DBA The Louisiana	\$ 0.00	\$ 397.95
Louisiana Workforce Commission	\$ 0.00	\$ 37,093,269.77
MBS PARENT LLC	\$ 0.00	\$ 1,600,000.00
Mac Paper Converters Inc.	\$ 0.00	\$ 412.03
Maumas Partners, LP	\$ 0.00	\$ 0.00
McCaleb Supportive Housing, LLC	\$ 0.00	\$ 5,244,154.00
1800 Onzaga LLC	\$ 0.00	\$ 206,314.57
Andrus Security Co #786	\$ 0.00	\$ 530.90
Metastorm Inc.	\$ 0.00	\$ 17,717.70
Michael Business Machines Corp.	\$ 0.00	\$ 290.00
Mir, Fox, & Rodriguez	\$ 0.00	\$ 4,348,559.97
National Center for Housing Management	\$ 0.00	\$ 1,950.00
National Council for Community Development	\$ 0.00	\$ 123,585.00
New Orleans Area Habitat For Humanity, Inc.	\$ 0.00	\$ 0.00
New Orleans BioInnovation Center, Inc.	\$ 0.00	\$ 3,471,766.46
New Orleans City Park Improvement Association	\$ 435,471.45	\$ 757,482.45
New Orleans Redevelopment Authority	\$ 0.00	\$ 3,770,000.00
O'neill J. Vappie III	\$ 0.00	\$ 2,010.00
Applied Language Solutions	\$ 0.00	\$ 325.84
Office Facilities Corporation Division of Administration	\$ 0.00	\$ 682,840.93
Office Furniture World Inc.	\$ 0.00	\$ 6,770.00
Office Telecommunications Mgmt	\$ 0.00	\$ 234,616.37
Office of Community Development (OCD), Disaster	-\$ 1,000.00	\$ 89,089,310.57
Office of Community Development (OCD), Disaster	\$ 0.00	\$ 4,019,657,995.52
Office of Computing Services	\$ 193.40	\$ 1,836,231.83
Old Morrison Partners, LP	\$ 0.00	\$ 1,432,640.00
On Iberville Phase VII, LLC	\$ 0.00	\$ 1,965,175.19
Open Text, Inc.	\$ 0.00	\$ 25,020.23
Operation HOPE, Inc.	\$ 0.00	\$ 400,000.00
Associated Reporters Inc	\$ 0.00	\$ 1,527.60
Orleans Parish School Board	\$ 0.00	\$ 25,694,821.93
Pan American Engineers Inc	\$ 0.00	\$ 3,422,388.74
Paula J. Cullenberg	\$ 0.00	\$ 2,776.17

Plaquemines Parish Government	\$ 0.00	\$ 33,707,574.57
Plaquemines Parish School Board	\$ 0.00	\$ 20,537,889.56
Police Jury Association of Louisiana	\$ 0.00	\$ 483.33
Postlethwaite & Netterville	\$ 0.00	\$ 63,660.00
Preservation Alliance of New Orleans DBA Preservation	\$ 0.00	\$ 0.00
Project Homecoming	\$ 0.00	\$ 0.00
Proofpoint Inc.	\$ 0.00	\$ 13,876.80
Associated Time Instruments Co.	\$ 0.00	\$ 90.40
Providence Technical Services LLC	\$ 0.00	\$ 2,100,016.49
Quadel Consulting Corp.	\$ 0.00	\$ 1,553,571.95
Quality Movers of Louisiana	\$ 0.00	\$ 500.00
Quill Corporation	\$ 0.00	\$ 116.72
REGIONAL COMMUNITY FINANCE, INC.	\$ 0.00	\$ 5,000,000.00
REGIONAL TRANSIT AUTHORITY	\$ 0.00	\$ 0.00
RN Expertise Inc	\$ 0.00	\$ 26.50
Raymond J. Rhodes	\$ 0.00	\$ 2,376.64
Reed Elsevier Inc. DBA Lexis-Nexis	\$ 0.00	\$ 1,136.61
Renaissance Neighborhood Development Corp.	\$ 0.00	\$ 2,500,000.00
Atlassian Pty Ltd.	\$ 0.00	\$ 3,456.00
Reznick Group P. C.	\$ 0.00	\$ 7,835,130.25
Richard K. Wallace	\$ 0.00	\$ 1,877.74
River Parish Security	\$ 0.00	\$ 77.00
SHI International Inc.	\$ 0.00	\$ 166,850.23
SOWELA Technical Community College	\$ 0.00	\$ 538,151.00
Safeguard Business Systems	\$ 0.00	\$ 98.13
Salvaggio & Teal LTD Salvaggio, Teal & Associates	\$ 0.00	\$ 1,777,917.50
Secure Data Solutions Inc.	\$ 0.00	\$ 2,781.28
Sewerage and Water Board of New Orleans	\$ 0.00	\$ 15,000,000.00
Sharp Electronics Corp. Government Sales	\$ 0.00	\$ 47,892.86
Atmosphere Movers Inc.	\$ 0.00	\$ 28,433.60
Shaw Environmental, Inc.	\$ 0.00	\$ 88,102.32
Shearman Company, LLC DBA American Press	\$ 0.00	\$ 1,179.72
Shred It Dallas-New Orleans	\$ 0.00	\$ 2,227.66
Signature Destination Management, LLC	\$ 0.00	\$ 120.00
Solarwinds Inc. Solarwinds Worldwide LLC	\$ 0.00	\$ 1,379.70
South Market District LLC	\$ 0.00	\$ 500,000.00
Southeast Louisiana Flood Protection Authority East	\$ 0.00	\$ 1,743,284.13
Southeast Louisiana Legal Services Corp.	\$ 0.00	\$ 363,556.08
Specialty Sales & Service Inc. DBA Absolute Document	\$ 0.00	\$ 833.60
St Margaret's Daughters	\$ 0.00	\$ 3,500,000.00
Audubon Nature Institute Inc	\$ 0.00	\$ 4,500,000.00
St. Bernard Parish Government	\$ 0.00	\$ 86,978,295.90
St. Bernard Parish Home Mortgage Authority	\$ 0.00	\$ 9,176,149.19
St. Bernard Parish School Board	\$ 0.00	\$ 39,063,845.00
St. Bernard Project	\$ 0.00	\$ 1,500,000.00
St. Charles Parish	\$ 0.00	\$ 1,052,948.00
St. Charles Parish School Board	\$ 0.00	\$ 924,155.98
St. James Parish	\$ 0.00	\$ 0.00
St. Mary Parish	\$ 0.00	\$ 1,418,467.00
St. Tammany Parish Government	\$ 0.00	\$ 25,456,596.53
St. Tammany Parish School Board	\$ 0.00	\$ 19,416,848.10
BTC Leverage Lender	\$ 0.00	\$ 1,800,000.00
St. Thomas Community Health Center, Inc.	\$ 0.00	\$ 2,000,000.00
Standard Parking Corporation Heal Garage	\$ 0.00	\$ 10,471.86
State Buildings IAT	\$ 0.00	\$ 46,387.38
Steffes, Vingiello & McKenzie	\$ 0.00	\$ 3,553.71
TCI Packaging, LLC	\$ 0.00	\$ 0.00

Tangipahoa Parish	\$ 0.00	\$ 2,358,793.00
Tangipahoa Parish School System	\$ 0.00	\$ 300,986.80
Technical Assistance Collaborative Inc. (DRU)	\$ 0.00	\$ 105,960.27
Technology Engineers Inc	\$ 0.00	\$ 54,130.00
Tele-Communication Inc.	\$ 0.00	\$ 410.46
Bayou Title Inc.	\$ 0.00	\$ 66,676,892.43
Tembua, Inc.	\$ 0.00	\$ 3,895.69
Terrebonne Economic Development Authority	\$ 0.00	\$ 21,500.00
Terrebonne Parish	\$ 0.00	\$ 5,246,986.82
Terrebonne Parish School Board	\$ 0.00	\$ 916,690.00
The Hon Company C/O Frost-Barber Inc.	\$ 0.00	\$ 11,280.49
The Houma Courier Newspaper Corp.	\$ 0.00	\$ 679.58
The Idea Village	\$ 0.00	\$ 500,000.00
The Lower Cameron Hospital Service District	\$ 0.00	\$ 4,000,000.00
The Moody Company	\$ 0.00	\$ 30.00
The National WWII Museum	\$ 0.00	\$ 5,000,000.00
Beau Box Property Management LLC	\$ 0.00	\$ 1,825.56
The New Orleans Community Support Foundation.	\$ 0.00	\$ 2,000,000.00
The Risk Management Association	\$ 0.00	\$ 312.00
The St. Tammany Farmer	\$ 0.00	\$ 352.05
The Times-Picayune, LLC	\$ 0.00	\$ 4,686.75
Thomas J. Murray	\$ 0.00	\$ 2,326.50
Tone Commander Systems Inc.	\$ 0.00	\$ 783.82
Town of Abita Springs	\$ 0.00	\$ 89,592.00
Town of Jean Lafitte	\$ 0.00	\$ 1,230,000.00
Town of Pearl River	\$ 0.00	\$ 80,384.74
Troy Gibson	\$ 0.00	\$ 1,650.00
2222 Tulane Apartments, LLC	\$ 0.00	\$ 3,700,000.00
Beauregard Parish Police Jury	\$ 0.00	\$ 631,427.52
Twin Parish Port District	\$ 0.00	\$ 2,200,000.00
U.S. Courts AO-Pacer Service Center	\$ 0.00	\$ 32.24
Unisource Worldwide, Inc.	\$ 0.00	\$ 20,840.05
United Way of Southeast Louisiana.	\$ 0.00	\$ 382,963.04
University Medical Center Management Corporation	\$ 0.00	\$ 324,494.23
Urban Land Institute	\$ 0.00	\$ 2,350.00
Valassis Direct Mail Inc. One Targeting Centre	\$ 0.00	\$ 30,250.00
Venyu Solutions Inc.	\$ 0.00	\$ 588,803.83
Verizon Wireless Services LLC	\$ 0.00	\$ 1,263.12
Vermilion Parish Police Jury	\$ 0.00	\$ 7,075,434.24
Bellsouth Communication Systems LLC	\$ 0.00	\$ 1,056.05
Vermilion Parish School Board	\$ 0.00	\$ 9,221,458.00
Vietnamese Commercial Fisherman's Union	\$ 0.00	\$ 966,829.04
Village of Folsom	\$ 0.00	\$ 62,400.00
Voyager Fleet Systems Inc.	\$ 0.00	\$ 3,721.58
Washington Parish	\$ 0.00	\$ 2,386,672.28
Washington Parish School System	\$ 0.00	\$ 126,492.00
West Publishing Group	\$ 0.00	\$ 45,684.56
Westaff (USA) Inc.	\$ 0.00	\$ 6,482.48
Western Economic Services LLC	\$ 0.00	\$ 307,559.98
Wick Communications Co. DBA The Daily News	\$ 0.00	\$ 108.82
Blue Streak Technologies LLC	\$ 0.00	\$ 9,600.00
Worley Catastrophe Response	\$ 0.00	\$ 31,113.00
Xavier University of New Orleans	\$ 0.00	\$ 2,738.80
Xerox Corp.	\$ 0.00	\$ 27,114.43
YWCA of New Orleans	\$ 0.00	\$ 0.00
Zelia LLC	\$ 0.00	\$ 250.21
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$ 0.00	\$ 160.50

Zoho Corp.	\$ 0.00	\$ 6,444.00
Bogalusa City School Board	\$ 0.00	\$ 78,273.00
Brian K. Sennett Jr.	\$ 0.00	\$ 180.00
Brookwood Properties LLC DBA The Storage Center	\$ 0.00	\$ 146.00
Business Cards Tommorrow "BCT"	\$ 0.00	\$ 28.00
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$ 0.00	\$ 4,833,588.30
CGI Technologies and Solutions	\$ 0.00	\$ 7,054,633.25
CWI-HRI FQ Hotel Property LLC (Guitar Partners, LLC)	\$ 0.00	\$ 1,000,000.00
2700 Bohn Motor LLC	\$ 0.00	\$ 1,500,000.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 9,260,775.80
Calcasieu Parish School Board	\$ 0.00	\$ 3,068,854.00
Call One Inc.	\$ 0.00	\$ 1,768.68
Cameron Parish Police Jury	\$ 0.00	\$ 33,808,681.33
Cameron Parish School Board	\$ 0.00	\$ 15,137,202.00
Capital Area Transit System	\$ 0.00	\$ 500,000.00
Capital City Press The Advocate	\$ 0.00	\$ 5,769.87
Capital Glass & Mirror LLC	\$ 0.00	\$ 92.64
Carol A. Newman Attorney	\$ 0.00	\$ 0.00
Carver Theatre, LLC	\$ 0.00	\$ 2,250,000.00
3222 Canal Apartments LLC	\$ 0.00	\$ 2,000,000.00
Cellco Partnership, DBA Verizon Wireless	\$ 0.00	\$ 1,830.30
Central Parking System of Louisiana Inc.	\$ 0.00	\$ 3,079.51
Charles Marcus Adams	\$ 0.00	\$ 2,678.34
Charles Pistis	\$ 0.00	\$ 3,037.99
Chevron USA	\$ 0.00	\$ 11,769.87
Cintas Corporation #2	\$ 0.00	\$ 955.00
Circle Food Store Inc.	\$ 0.00	\$ 2,000,000.00
City of Bogalusa	\$ 0.00	\$ 0.00
City of Covington	\$ 0.00	\$ 226,071.73
City of Gretna	\$ 0.00	\$ 3,175,561.85
ACL Services LTD ACL Software	\$ 0.00	\$ 4,389.00
City of Lake Charles	\$ 0.00	\$ 5,695,748.00
City of Mandeville	\$ 0.00	\$ 131,529.78
City of Morgan City	\$ 0.00	\$ 1,241,070.00
City of New Orleans - K/R	\$ 0.00	\$ 411,904,528.47
City of Slidell	\$ 0.00	\$ 560,284.66
Civigenics Inc. DBA Secon	\$ 0.00	\$ 1,344.00
Clerk U.S. District Court Eastern District of Louisiana	\$ 0.00	\$ 22.50
CohnrReznick LLP Operating Account	\$ 0.00	\$ 749,736.33
Com-Net Services Inc.	\$ 0.00	\$ 72,000.52
Comet Press Newspapers Inc., DBA Daily Comet	\$ 0.00	\$ 194.40
ACORN Housing Corp.	\$ 0.00	\$ 1,377,360.13
Commercial Design Interiors LLC	\$ 0.00	\$ 43,500.00
Community Coffee Co. LLC	\$ 0.00	\$ 368.90
Concordia LLC	\$ 0.00	\$ 51,375.00
Contract Furniture Group LLC	\$ 0.00	\$ 1,106.43
Council of State Community Development Agencies	\$ 0.00	\$ 72,418.57
Covalent Logic, LLC	\$ 0.00	\$ 22,800.00
Crockett's Security Guard Service, Inc.	\$ 0.00	\$ 1,609.49
DPS&C Public Safety Services Office of State Police	\$ 0.00	\$ 24,380.85
Daigle Fisse & Kessenich PLC	\$ 0.00	\$ 24,564.20
David Y. Martin, Jr., LLC Martin Wines Cellar Wine Unltd	\$ 0.00	\$ 2,000,000.00
ACS State and Local Solutions	\$ 0.00	\$ 21,891,011.61
Dell Marketing LP State & Local Governments	\$ 0.00	\$ 164,082.18
Dew Drop Inn Leverage Lender, LLC	\$ 0.00	\$ 3,851,721.00
Division of Administration Facility Planning	\$ 0.00	\$ 8,922,620.18
Downhome Solutions	\$ 0.00	\$ 4,280.00

EAN Holdings, LLC DBA Enterprise Rent A Car	\$ 0.00	\$ 3,206.84
EFFORTS OF GRACE INC	\$ 45,150.00	\$ 1,104,591.65
East Baton Rouge Parish	\$ 0.00	\$ 1,123,145.00
East Skelly LLC	\$ 0.00	\$ 87,142.91
Education Research & Information Services Inc.	\$ 0.00	\$ 2,000.00
Embarcadero Technologies	\$ 0.00	\$ 2,373.48
ASI Federal Credit Union	\$ 0.00	\$ 511,287.72
Entergy Gulf States Inc.	\$ 0.00	\$ 0.00
Entergy of New Orleans	\$ 0.00	\$ 200,000,000.00
Enterprise Community Partners, Inc.	\$ 0.00	\$ 4,407,331.29
Enterprise Holdings Inc. EAN Services, LLC	\$ 0.00	\$ 344.05
Environ International Corp.	\$ 0.00	\$ 5,244,266.81
Environmental Systems Research Institute Inc.	\$ 0.00	\$ 35,811.36
Exxon Mobil Corp.	\$ 0.00	\$ 4,246.74
FGS Building Venture LLC	\$ 0.00	\$ 240,006.10
FIA Card Services NA DBA Bank of America	\$ 0.00	\$ 476.62
Federal Express Corp.	\$ 0.00	\$ 37,061.73

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	56.45%	56.19%
Minimum Non Federal Match	\$.00	\$298,295.00	\$.00
Overall Benefit Amount	\$3,011,411,206.61	\$3,392,679,241.74	\$3,384,172,801.35
Limit on Public Services	\$935,545,352.19	\$175,729,405.76	\$170,729,405.76
Limit on Admin/Planning	\$1,247,393,802.92	\$214,146,601.40	\$210,698,255.60
Limit on Admin	\$311,848,450.73	\$163,954,157.78	\$161,459,426.28
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

During the 2024 Q2, a total of \$2.1M in disaster recovery CDBG grant funds were expended on the Housing, Infrastructure, Economic Development, Planning and Technical Assistance Programs designed to assist Louisianans in the recovery from Hurricanes Katrina and Rita. Approximately 50% of the total \$2.1M went to state administrative costs for 2024 Q2. However, overall administration costs remain well below 2% (at 1.3%). The current state administrative cost is higher than in previous years due to the increase in monitoring and compliance activities, as well as project closeout costs as these activities wind down. Details on project costs, beneficiary data, and performance measures can be found within this document. Katrina/Rita grant funds totaling \$4,000,000.00 are used to fund NDR (National Disaster Resilience) programs, consisting of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 to fund the NDR Gretna Resilience District Kickstart Project.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Housing for Renters - Multi-family	\$0.00	\$22,881,755.90	\$18,233,751.45
0003, Housing for Renters - Single Family	(\$806.60)	\$238,297,931.64	\$236,405,750.21
0004, First Time Homebuyer	\$0.00	\$36,670,908.40	\$36,670,908.40
0005, Soft Seconds	\$0.00	\$70,189,186.59	\$68,871,277.95
0006, Non-Profit Rebuilding	\$0.00	\$10,734,587.76	\$10,734,587.76
0007, Restoration HomelessSupport	\$0.00	\$26,509,204.57	\$26,008,079.65
0008, Homeowner Rehabilitation	\$0.00	\$3,363,864.00	\$3,363,864.00
0009, Other Housing Activities	\$0.00	\$25,007,302.37	\$25,007,302.37



0010, Environmental Clearance	\$0.00	\$5,244,266.81	\$5,244,266.81
0012P, Cameron Parish Revitalization-Parish	\$0.00	\$563,231.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$27,297.74	\$620,637,658.93	\$618,370,268.46
0022, Infrastructure - Local Government	\$435,471.45	\$147,426,393.16	\$139,793,200.97
0023, Privately Owned Utilities	\$0.00	\$200,000,000.00	\$200,000,000.00
0024, Infrastructure - Primary and Secondary Education	\$0.00	\$243,450,003.37	\$243,450,003.37
0025, Infrastructure - Fisheries Assistance	\$0.00	\$24,783,019.29	\$24,783,019.29
0026, Recovery Workforce Training Program	\$0.00	\$2,525,554.90	\$2,525,554.90
0030, Economic Development (RLF)	(\$59,441.65)	\$332,126,682.99	\$315,006,853.16
0031, Economic Development Revolving Loan Fund (RLF)	\$0.00	\$3,441,052.20	\$0.00
0040, Public Services	\$0.00	\$46,750,000.00	\$46,750,000.00
0065, Homeowner Programs	\$0.00	\$4,020,702,394.84	\$4,020,577,179.00
0066, Piggyback PIA	\$0.00	\$0.00	\$0.00
0091, Planning	\$0.00	\$15,297,329.50	\$15,297,329.50
0092, Technical Assistance	\$0.00	\$1,118,251.89	\$1,118,251.89
0099, Administrative Costs	\$0.00	\$132,413,741.45	\$130,400,027.39
3053, LA SAFE	\$0.00	\$3,025,561.85	\$0.00
3060-R14, State Admin and Planning-R14	\$0.00	\$5,275.70	\$0.00
3063-R07, State Programs-R07	\$0.00	\$22,062.50	\$0.00
3067, LaSafe	\$0.00	\$3,025,561.85	\$3,025,561.85
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00
S383-Affordable Rental, Program Income-Affordable Rental	\$0.00	\$0.00	\$0.00

Activities

Project # / 0002 / Housing for Renters - Multi-family



Grantee Activity Number: HTXC - Piggyback - Program Delivery

Activity Title: Piggyback - Program Delivery (HTXC)

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
05/30/2006

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
09/08/2020

Completed Activity Actual End Date:

Responsible Organization:
Hunt, Guillot, & Associates, LLC

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$13,747.00
Total Budget	\$0.00	\$13,747.00
Total Obligated	\$0.00	\$13,747.00
Total Funds Drawdown	\$0.00	\$13,747.00
Program Funds Drawdown	\$0.00	\$13,747.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,330,038.81
Hunt, Guillot, & Associates, LLC	\$0.00	\$8,330,038.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is a bucket for all unbudgeted Piggyback projects and administrative costs.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

An adjustment was made for an erroneous entry in previous quarter. The correct total amount disbursed from activity HTXC - Piggyback - Program Delivery is \$13,747.00.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: HTXC-84 - Piggyback - Glen Oaks
Activity Title: Piggyback Glen Oaks Apartments - Plaquemines (HTXC-84)

Activity Type:

Construction of new housing

Project Number:

0002

Projected Start Date:

06/01/2022

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

09/30/2024

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2024	To Date
(\$1,880,000.00)	\$1,471,432.00

Total Budget

(\$1,880,000.00)	\$1,471,432.00
------------------	----------------

Total Obligated

(\$1,880,000.00)	\$1,471,432.00
------------------	----------------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Louisiana Housing Corporation

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

Activity Description:

The project will provide funding for multifamily affordable housing development (44 Units) benefiting LMI populations.

Location Description:

9738 LA-38 South, Belle Chase, LA 70037

Activity Progress Narrative:

4/16/2024: Reversed change made on 3/5/2024 to HTXC-84 - Piggyback - Glen Oaks that increased it by 1.88M (from 1,471,432 to 3,351,432). Funds were from overall project budget for 0002. The change on 4/16/2024 reduced it back to 1,471,432. The increase will come from PI and not PF. kp



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/44
# of Multifamily Units	0	0/44
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/9	0/35	0/44	0
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/9	0/35	0/44	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0003 / Housing for Renters - Single Family

Grantee Activity Number: HSRP - Small Rental Activity Title: Small Rental (HSRP)

Activity Type:

Affordable Rental Housing

Project Number:

0003

Projected Start Date:

05/29/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Single Family

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

ICF International Emergency Management, LLC

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

ACS State and Local Solutions

AT&T Computer Sciences Corporation

AT&T Global Network Services LLC AT&T Corp.

AT&T Mobility II LLC DBA AT&T Mobility

Atlassian Pty Ltd.

Atmosphere Movers Inc.

Bayou Title Inc.

Beau Box Property Management LLC

Blue Streak Technologies LLC

CGI Technologies and Solutions

Daigle Fisse & Kessenich PLC

Dell Marketing LP State & Local Governments

Embarcadero Technologies

Environ International Corp.

Federal Express Corp.

FGS Building Venture LLC

Apr 1 thru Jun 30, 2024 To Date

\$0.00 \$231,623,465.17

\$0.00 \$231,623,465.17

\$0.00 \$231,623,465.17

(\$806.60) \$231,515,470.78

(\$806.60) \$231,515,470.78

\$0.00 \$0.00

\$0.00 \$0.00

(\$806.60) \$231,445,619.25

\$0.00 \$21,891,011.61

\$0.00 \$4.81

\$0.00 \$404.62

\$0.00 \$22,292.73

\$0.00 \$3,456.00

\$0.00 \$28,433.60

\$0.00 \$66,676,892.43

\$0.00 \$1,490.00

\$0.00 \$9,600.00

\$0.00 \$5,006,360.44

\$0.00 \$24,564.20

\$0.00 \$77,470.51

\$0.00 \$2,373.48

\$0.00 \$0.00

\$0.00 \$867.85

\$0.00 \$209,689.54



First American Title Insurance Company of Louisiana	\$0.00	\$90,958,589.13
Gannett River States Pub. Corp. DBA The Times, DBA	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$49,229.31
Housing & Development Services, Inc.	\$0.00	\$1,177,637.58
ICF International Emergency Management, LLC	\$0.00	\$43,676,138.71
InCircuit Development Corp.	\$0.00	\$750.00
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$9,699.33
Louisiana Housing Corporation	\$0.00	(\$1,750.00)
Metastorm Inc.	\$0.00	\$17,717.70
Office Furniture World Inc.	\$0.00	\$6,770.00
Office of Community Development (OCD), Disaster	(\$1,000.00)	\$119,470.61
Office of Computing Services	\$193.40	\$544,640.13
Office Telecommunications Mgmt	\$0.00	\$35,016.10
Proofpoint Inc.	\$0.00	\$13,876.80
Reed Elsevier Inc. DBA Lexis-Nexis	\$0.00	\$1,136.61
River Parish Security	\$0.00	\$77.00
Secure Data Solutions Inc.	\$0.00	\$2,781.28
Shaw Environmental, Inc.	\$0.00	\$88,102.32
SHI International Inc.	\$0.00	\$149,725.90
Shred It Dallas-New Orleans	\$0.00	\$2,227.66
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$1,379.70
Specialty Sales & Service Inc. DBA Absolute	\$0.00	\$833.60
Venyu Solutions Inc.	\$0.00	\$580,620.98
Voyager Fleet Systems Inc.	\$0.00	\$903.57
Worley Catastrophe Response	\$0.00	\$31,113.00
Xerox Corp.	\$0.00	\$17,576.41
Zoho Corp.	\$0.00	\$6,444.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. Many of these properties were underinsured or uninsured, and no longer available for occupancy. The state proposes to provide up to \$869,000,000 in financial assistance to small rental property owners so that they effectively might return an estimated 18,000 affordable and ready-to-be-occupied units to the rental housing market.

A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency. The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be



able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments to be occupied by lower income households at affordable rents.. Subsidies will be provided on a sliding scale, and the minimum subsidy will be provided for units made available at affordable market rents to households with incomes at or below 80% of median. The maximum amount of subsidy will go to units affordable to families with incomes at or below 50% of AMI. In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income the properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates.

Higher funding amounts, up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are for families with incomes at or below 50% area median income. This program is planned to create 18,000 units - 8,100 Low and 5,400 Moderate income; 13,500 affordable units - 8,100 Low and 5,400 Moderate income; 1,500 assisted units occupied by the low income elderly; 600 units subsidized with project based rental assistance; 4,500 lead safe units; and 1,500 units which meet Sec. 504 accessibility standards.

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

6/30/2024: Expenditures this quarter were for Office of Computing Services (OTS) and there were refunds. There is ongoing reconciliation for non-matching amounts. kp

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3382/3387
# of Singlefamily Units	0	3382/3387

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2894/2897	3384/3387	85.52
# Renter	0	0	0	0/0	2894/2897	3384/3387	85.52

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0005 / Soft Seconds



Grantee Activity Number: HSSD - Orleans Soft Seconds - LMI

Activity Title: HSSD - Orleans Soft Seconds - LMI

Activity Type:

Homeownership Assistance to low- and moderate-income

Project Number:

0005

Projected Start Date:

12/31/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Soft Seconds

Projected End Date:

08/15/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$42,812,482.47
Total Budget	\$0.00	\$42,812,482.47
Total Obligated	\$0.00	\$42,812,482.47
Total Funds Drawdown	\$0.00	\$42,812,482.47
Program Funds Drawdown	\$0.00	\$42,812,482.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$85,980.29	\$272,842.79
Total Funds Expended	\$0.00	\$42,812,482.47
City of New Orleans - K/R	\$0.00	\$42,812,482.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This program will be funded with \$75M from unallocated Small Rental Program (SRP) funds for the purpose of promoting homeownership and to expand housing opportunities for existing LMI renter households(those earning less than 80% of the area median income), using the supply of Louisiana Land Trust (LLT) Properties. By targeting financial support to the redevelopment of these properties selected by the local governments, this program will also promote neighborhood revitalization in critical areas throughout the Louisiana Gulf Coast. Funding for this initiative will be subject to the guiding principles of the SRP. Specifically, all funding will be restricted to four unit properties and to restoring property that received severe or major damage through Hurricanes Rita or Katrina in the 13 Parishes suffering the most severe damage to their rental housing stocks. The process is designed to work as follows. Parish government officials will be asked to select a pool of LLT parcels to be targeted for re-development as first time homebuyer properties. These properties will be grouped together in clusters whenever possible in order to take advantage of economies of scale and to ensure that their development will have a significant positive impact on the area. The selected properties and commitments for any necessary CDBG subsidies will be offered through a competitive process to qualified developers, including nonprofit and for-profit organizations, that are able to provide a finished property that meets the Program's quality standards and is affordable to the pool on income eligible buyers. Upon completion, the

properties will be sold at a market price set at the full cost of development, but the actual cost to the qualified first time homebuyers will be significantly less. The difference or gap will be provided in the form of a no interest, soft second mortgage to the purchaser. The amount of the soft second loan will be scaled to ensure that the actual cost of purchasing the property is affordable to eligible buyers taking into consideration prevailing interest rates, construction and operating costs, and industry standards for affordability, such as 30% of income for housing costs. Funding for an LLT rental property would range from \$10,000 to \$100,000. This soft second loan will be forgiven over time for the period the purchaser remains in the home. However, the program will be structured to provide recapture of benefits in the event of sale. For instance, if the new homeowner sells the property before their soft second loan is completely forgiven, the outstanding principal or a portion of this principal will be due on sale depending on whether the owner has realized a gain over this initial investment, i.e. his equity and the amount of the first mortgage that he took on in order to purchase the property. Purchasers will be selected based on a lottery system. The Parish government may elect to provide priorities to select groups of eligible purchasers, e.g. uniformed workers. Where appropriate, Parish governments may also elect to select a pool of LLT properties to be developed as affordable rental housing, including rent to own developments. Again, any properties developed through an LLT rental initiative would also have to meet the basic requirements previously stated.

Location Description:

13 most disaster affected parishes.

Activity Progress Narrative:

There was program income activity during the quarter. kp

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	708/383
# of Singlefamily Units	0	708/383

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	111/0	597/383	708/383	100.00
# Owner	0	0	0	111/0	597/383	708/383	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0021 / Infrastructure - Long Term Community Recovery



Grantee Activity Number: ILTR - 00223

Activity Title: Consolidated Parish Government Complex

Activity Type:

Construction of buildings for the general conduct of

Project Number:

0021

Projected Start Date:

07/25/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

02/27/2024

Completed Activity Actual End Date:

02/27/2024

Responsible Organization:

Plaquemines Parish Government

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,178,104.25
Total Budget	\$0.00	\$3,178,104.25
Total Obligated	\$0.00	\$3,178,104.25
Total Funds Drawdown	\$0.00	\$3,178,104.25
Program Funds Drawdown	\$0.00	\$3,178,104.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,178,104.25
Plaquemines Parish Government	\$0.00	\$3,178,104.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project proposes to renovate the existing Treatment Unit, Laundry Unit, and Diagnostic and Evaluations Unit Buildings in the Plaquemines Parish Consolidated Government Complex for use by the District Attorney, Clerk of Court, and Assessors offices in Plaquemines Parish.

Location Description:

479 F. Edward Hebert Blvd., Belle Chasse, LA 70037

Activity Progress Narrative:

5/8/2024 - Updated performance measures and end dates, marked as Complete. (GM)



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	2/3

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	6586	4181	26028	41.37
LMI%:				41.37

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILTR - 00275 - LM
Activity Title: Iberville Soft Second Mortgage - LMI

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 0021
Projected Start Date:
 12/18/2011
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Infrastructure - Long Term Community Recovery
Projected End Date:
 11/04/2021
Completed Activity Actual End Date:
 11/04/2021
Responsible Organization:
 City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$662,385.65
Total Budget	\$0.00	\$662,385.65
Total Obligated	\$0.00	\$662,385.65
Total Funds Drawdown	\$0.00	\$662,385.65
Program Funds Drawdown	\$0.00	\$662,385.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$662,385.65
Carol A. Newman Attorney	\$0.00	\$0.00
City of New Orleans - K/R	\$0.00	\$662,385.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project implements a Soft Second Mortgage Program for homebuyers in the Iberville target area. The Iberville Soft-Second Mortgage Program will strategically promote homeownership opportunities for low to moderate and mid-income individuals and families who are buying their first homes in the Iberville Redevelopment Target area.

Location Description:

Area bounded by Broad Street to the north, Rampart Street to the south, St. Bernard Avenue to the east and Tulane Avenue to the west, New Orleans, LA 70112

Activity Progress Narrative:

4/25/2024: Changed status to Complete and updated End Date. corrected performance measures to match supplied closeout paperwork.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Properties	-40	7/17
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-40	7/17
# of Singlefamily Units	-40	7/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	2/0	5/17	7/17	100.00
# Owner	0	1	1	2/0	5/17	7/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: ILTR - 00275 - UN
Activity Title: Iberville Soft Second Mortgage - UN

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 0021
Projected Start Date:
 12/18/2011
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Infrastructure - Long Term Community Recovery
Projected End Date:
 06/24/2021
Completed Activity Actual End Date:
 06/24/2021
Responsible Organization:
 City of New Orleans - K/R

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$496,423.64
Total Budget	\$0.00	\$496,423.64
Total Obligated	\$0.00	\$496,423.64
Total Funds Drawdown	\$0.00	\$496,423.64
Program Funds Drawdown	\$0.00	\$496,423.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$496,423.64
City of New Orleans - K/R	\$0.00	\$496,423.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

See Activity Description for ILTR - 00275 - LMI.

Location Description:

Area bounded by Broad Street to the north, Rampart Street to the south, St. Bernard Avenue to the east and Tulane Avenue to the west, New Orleans, LA 70112

Activity Progress Narrative:

4/25/2025: Changed status to Completed and updated End Date. Corrected Performance Measures to match supplied closeout paperwork. dm



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Properties	-927	2/16
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	2/16
# of Singlefamily Units	1	2/16

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-111	-599	-927	0/0	0/0	2/16	0.00
# Owner	0	0	-927	0/0	0/0	2/16	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILTR - 00300

Activity Title: Bucktown Bird's Nest Learning Pavilion

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

09/01/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

05/07/2024

Completed Activity Actual End Date:

05/07/2024

Responsible Organization:

Jefferson Parish

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$27,297.74
Total Budget	\$0.00	\$27,297.74
Total Obligated	\$0.00	\$27,297.74
Total Funds Drawdown	\$27,297.74	\$27,297.74
Program Funds Drawdown	\$27,297.74	\$27,297.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,297.74	\$27,297.74
Jefferson Parish	\$27,297.74	\$27,297.74
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of an educational pavilion that will provide educational information about the marsh, wetlands, wildlife, etc. that exists in and around the Bucktown Harbor area. Related activities: ILTR - 00300, ILT2 - 00297, 026P - I26P - 00002, and 026S - I26S - 00004. Projections and Accomplishments for this activity are recorded in DRGR within activity ILTR - 00300, but other related activities in the same program share the same projections and accomplishments.

Location Description:

Bucktown Harbor Park, 325 Metairie-Hammond Hwy, Jefferson, LA 70005

Activity Progress Narrative:

6/30/2024: Expenditures this quarter were for construction costs. kp

6/6/2024: Updated performance measures, added end dates, marked environmental and activity as completed. GM



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	550	230	1515	51.49

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0022 / Infrastructure - Local Government



Grantee Activity Number: ILOC - 00059

Activity Title: City Park Drainage Improvements South of I-610

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0022

Projected Start Date:

10/01/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

09/30/2024

Completed Activity Actual End Date:**Responsible Organization:**

New Orleans City Park Improvement Association

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2024****To Date**

\$0.00

\$1,000,000.00

Total Budget

\$0.00

\$1,000,000.00

Total Obligated

\$0.00

\$1,000,000.00

Total Funds Drawdown

\$435,471.45

\$435,471.45

Program Funds Drawdown

\$435,471.45

\$435,471.45

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$435,471.45

\$435,471.45

New Orleans City Park Improvement Association

\$435,471.45

\$435,471.45

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Drainage Improvements

Location Description:

1 Palm Dr, New Orleans, LA 70124

Activity Progress Narrative:

6/30/2024: Expenditures this quarter were for construction costs. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0025 / Infrastructure - Fisheries Assistance

Grantee Activity Number: IFIS - 00001

Activity Title: Cameron Square Waterfront Development

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0025

Projected Start Date:

06/30/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

12/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Cameron Parish Police Jury

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,297,789.48
Total Budget	\$0.00	\$3,297,789.48
Total Obligated	\$0.00	\$3,297,789.48
Total Funds Drawdown	\$0.00	\$3,297,789.48
Program Funds Drawdown	\$0.00	\$3,297,789.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,297,789.48
Cameron Parish Police Jury	\$0.00	\$3,297,789.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This fisheries project accomplishes the construction of a 6,000 s.f. seafood processing facility, a dock, and purchase of seafood processing equipment. Additional funding for this project comes from F12P - 00001 in the 1st Katrina/Rita grant and 12FSCC3501 in the Gustav/Ike grant.

Location Description:

Hwy 82, Cameron, LA 70631

Activity Progress Narrative:

Program funds on this activity are fully spent. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2316	2081	9926	44.30

LMI%:	44.3
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IFIS - 00011

Activity Title: AmeriPure Oyster Processing

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0025

Projected Start Date:

12/30/2009

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure - Fisheries Assistance

Projected End Date:

03/23/2022

Completed Activity Actual End Date:

03/23/2022

Responsible Organization:

Plaquemines Parish Government

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,123,410.18
Total Budget	\$0.00	\$1,123,410.18
Total Obligated	\$0.00	\$1,123,410.18
Total Funds Drawdown	\$0.00	\$1,123,410.18
Program Funds Drawdown	\$0.00	\$1,123,410.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,123,410.18
Plaquemines Parish Government	\$0.00	\$1,123,410.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Private Funds	\$ 0.00	\$ 0.00

Activity Description:

This fisheries project will enable the construction of an access roadway to the oyster processing site, the extension of utilities such as water distribution, sewerage and electrical, that will be needed to facilitate the plant location. Additionally, equipment will be purchased that will be used in the oyster-processing facility.

Location Description:

Hwy. 23 and Windmill Road, Myrtle Grove, LA

Activity Progress Narrative:

5/22/2024 - Updated performance measures, added end dates, marked environmental and activity as completed. (GM)



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	1		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	24	3	31	24/16	3/10	31/50	87.10

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	23	3	30	24/16	3/10	31/50	87.10

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Private Funds	\$1,822,700.00
Total Other Funding Sources	\$1,822,700.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0030 / Economic Development (RLF)



Grantee Activity Number: EPRO - Small Firm Projects

Activity Title: PROP Projects

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0030 (RLF)

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Program Income Account:

0030 / ECONOMIC DEVELOPMENT

Activity Status:

Completed

Project Title:

Economic Development

Projected End Date:

11/17/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2024 To Date

\$0.00 \$0.00

Total Budget

\$0.00 \$0.00

Total Obligated

\$0.00 (\$265,017.93)

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$230,709.92 \$16,554,687.87

Total Funds Expended

\$0.00 \$0.00

Office of Community Development (OCD), Disaster

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Bucket

Location Description:

Bucket

Activity Progress Narrative:

There was program income activity during the quarter. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: EPRO1070 - Efforts of Grace

Activity Title: Efforts of Grace (EPRO1070)

Activity Type:

Acquisition - general

Project Number:

0030 (RLF)

Projected Start Date:

01/15/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

06/30/2024

Completed Activity Actual End Date:

Responsible Organization:

EFFORTS OF GRACE INC

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,104,591.65
Total Budget	\$0.00	\$1,104,591.65
Total Obligated	\$0.00	\$1,104,591.65
Total Funds Drawdown	\$45,150.00	\$1,104,591.65
Program Funds Drawdown	(\$59,441.65)	\$1,000,000.00
Program Income Drawdown	\$104,591.65	\$104,591.65
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$45,150.00	\$1,104,591.65
EFFORTS OF GRACE INC	\$45,150.00	\$1,104,591.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Efforst of Grace, Inc. is a non-profit organization involved in community programming that includes creative programs, community and cultural programs, education and wellness. The project consists of two parts. The first is the purchase of the Powerhouse Theater located at 1731 Baroone Street. The second is an expansion project at the Ashe Cultural Center located at 1712 Oretha Castle Haley Blvd.

Location Description:

1731 Baronne Street, New Orleans, LA 70113

Activity Progress Narrative:

6/30/2024: Expenditures this quarter were for the final draw (#7) of the renovation of 1 property but the total project was actually 2 properties. One property was purchased and one renovated. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3067 / LaSafe



Grantee Activity Number: 26ISAF6601 - NDR

Activity Title: Gretna Resilience District Kickstart

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3067

Projected Start Date:

09/01/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

LaSafe

Projected End Date:

09/06/2022

Completed Activity Actual End Date:

09/06/2022

Responsible Organization:

City of Gretna

Overall	Apr 1 thru Jun 30, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,025,561.85
Total Budget	\$0.00	\$3,025,561.85
Total Obligated	\$0.00	\$3,025,561.85
Total Funds Drawdown	\$0.00	\$3,025,561.85
Program Funds Drawdown	\$0.00	\$3,025,561.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,025,561.85
City of Gretna	\$0.00	\$3,025,561.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Gretna Resilience District Kickstart is an ambitious Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project. LA SAFE funding will address the improvements to the park which include greater stormwater retention, enhanced entryways, pathways and signage, additional seating and pavilions, and the installation of a tiered dock that will connect visitors to the water.

These are all associated activities 26NSAF6601 - NDR (NDR grant), 26ISAF6601 - NDR (KR1), and 26I2AF6601 - NDR (KR2) because they are funded in part with NDR, in part with KR1 and in part with KR2 funds.

Location Description:

3099 Huey P. Long Ave., Gretna, LA 70054

Activity Progress Narrative:

Program funds on this activity are fully spent. kp

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	5105	8915	57.26

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	9	1541
Monitoring Visits	0	1
Audit Visits	0	5
Technical Assistance Visits	9	1530
Monitoring/Technical Assistance Visits	0	5
Report/Letter Issued	0	19

